

1 LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County: Morris	SE 1/4 NE 1/4 NW 1/4	6	T 16 S	R 6 E

Distance and direction from nearest town or city street address of well if located within city?

B-12 @ Tri County Public Airport, Herington KS

2 WATER WELL OWNER:	Board of Agriculture, Division of Water Resources
RR#, St. Address, Box # : Raytheon Company	Application Number:
City, State, ZIP Code : 8701 Winter St. Waltham MA	

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL 31.1 ft. ELEVATION:
	Depth(s) Groundwater Encountered 1 ft. 2 ft. 3 ft. WELL'S STATIC WATER LEVEL ft. below land surface measured on mo/day/yr Pump test data: Well water was ft. after hours pumping gpm Est. Yield gpm: Well water was ft. after hours pumping gpm WELL WATER TO BE USED AS: 1 Domestic 3 Feedlot 5 Public water supply 8 Air conditioning 11 Injection well 2 Irrigation 4 Industrial 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 7 Domestic (lawn & garden) 10 Monitoring well
	Was a chemical/bacteriological sample submitted to Department? Yes No X If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes No X

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued Clamped
1 Steel	6 Asbestos-Cement	9 Other (specify below)	Welded
2 PVC	7 Fiberglass		Threaded X
Blank casing diameter in. to 2 ft., Dia 30 in. to ft., Dia in. to ft.			
Casing height above land surface in., weight sch 40 lbs./ft. Wall thickness or gauge No.			
TYPE OF SCREEN OR PERFORATION MATERIAL:	7 PVC	10 Asbestos-Cement	
1 Steel	8 RMP (SR)	11 Other (Specify)	
2 Brass	9 ABS	12 None used (open hole)	
3 Stainless Steel			
4 Galvanized Steel			
5 Fiberglass			
6 Concrete tile			
SCREEN OR PERFORATION OPENINGS ARE:	5 Gauzed wrapped	8 Saw cut	11 None (open hole)
1 Continuous slot	6 Wire wrapped	9 Drilled holes	
3 Mill slot	7 Torch cut	10 Other (specify)	
2 Louvered shutter			
4 Key punched			
SCREEN-PERFORATED INTERVALS: From 20 ft. to 30.5 ft., From ft. to ft.			
GRAVEL PACK INTERVALS: From 15 ft. to 31.1 ft., From ft. to ft.			

6 GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 Bentonite	4 Other
Grout Intervals: From 0 ft. to 15 ft., From ft. to ft., From ft. to ft.				
What is the nearest source of possible contamination:	10 Livestock pens	14 Abandoned water well		
1 Septic tank	11 Fuel storage	15 Oil well/Gas well		
2 Sewer lines	12 Fertilizer storage	16 Other (specify below)		
3 Watertight sewer lines	13 Insecticide storage	product plume		
4 Lateral lines				
5 Cess pool				
6 Seepage pit				
7 Pit privy				
8 Sewage lagoon				
9 Feedyard				
Direction from well?	How many feet?			

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	.67	concrete			
.67	11	clay			
11	13	siltstone			
13	16	shale			
16	18.9	siltstone			
18.9	21	limestone			
21	25	siltstone			
25	30.9	shale			
30.9	31.1	limestone			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was 1 constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 6/25/06 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No 570 This Water Well Record was completed on (mo/day/yr) 5/31/07 under the business name of Aquadrill Inc. by (signature) <i>[Signature]</i>

