

00329930

1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: Lyon		SE 1/4 SW 1/4 NW 1/4	22	T 18 S	R 11 E
Distance and direction from nearest town or city street address of well if located within city? I-335 Turnpike at Milepost 132					
2 WATER WELL OWNER: Conoco Phillips					
RR#, St. Address, Box # : 1234 Phillips Building				Board of Agriculture, Division of Water Resources	
City, State, ZIP Code : Bartlesville, OK 74004				Application Number:	
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL 29' ft. ELEVATION: 1160.81			
		Depth(s) Groundwater Encountered 1 20' ft. 2 19.31' ft. 3 6/17/04 ft. WELL'S STATIC WATER LEVEL 19.31' ft. below land surface measured on mo/day/yr Pump test data: Well water was _____ ft. after _____ hours pumping _____ gp Est. Yield _____ gpm: Well water was _____ ft. after _____ hours pumping _____ gp WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Domestic (lawn & garden) 10 Monitoring well MW-7			
		Was a chemical/bacteriological sample submitted to Department? Yes _____ No _____; If yes, mo/day/yr sample was submitted			
		Water Well Disinfected? Yes _____ No _____			
5 TYPE OF BLANK CASING USED:					
1 Steel		3 RMP (SR)	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued _____ Clamped _____
2 PVC		4 ABS	6 Asbestos-Cement	9 Other (specify below)	Welded _____
Blank casing diameter _____ in. to _____ ft., Dia _____ in. to _____ ft., Dia _____ in. to _____ ft.		7 Fiberglass	Threaded _____		
Casing height above land surface _____ in., weight _____ lbs./ft. Wall thickness or gauge No. _____					
TYPE OF SCREEN OR PERFORATION MATERIAL:					
1 Steel		3 Stainless Steel	5 Fiberglass	7 PVC	10 Asbestos-Cement
2 Brass		4 Galvanized Steel	6 Concrete tile	8 RMP (SR)	11 Other (Specify)
				9 ABS	12 None used (open hole)
SCREEN OR PERFORATION OPENINGS ARE:					
1 Continuous slot		3 Mill slot	5 Gauzed wrapped	8 Saw cut	11 None (open hole)
2 Louvered shutter		4 Key punched	6 Wire wrapped	9 Drilled holes	
			7 Torch cut	10 Other (specify)	
SCREEN-PERFORATED INTERVALS: From _____ ft. to _____ ft., From _____ ft. to _____ ft., From _____ ft. to _____ ft.					
GRAVEL PACK INTERVALS: From _____ ft. to _____ ft., From _____ ft. to _____ ft., From _____ ft. to _____ ft.					
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other Concrete					
Grout Intervals: From _____ ft. to _____ ft., From _____ ft. to _____ ft., From _____ ft. to _____ ft.					
What is the nearest source of possible contamination:					
1 Septic tank		4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines		5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 Watertight sewer lines		6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 Other (specify below)
Direction from well? East of well		How many feet? 280'			
FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	1'	Clay - gray			
1'	10'	Clay - red brown			
10'	20'	Silty clay - red brown			
20'	29'	Sandy silt - red brown			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 6/14/2004 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No 705 This Water Well Record was completed on (mo/day/yr) 6/14/04 under the business name of Handex by (signature) [Signature]