

1. Location of well:		County BUTLER	Fraction SW 1/4 NW 1/4 NW 1/4	Section number 21	Township number T 26 S	Range number R 3 E
2. Distance and direction from nearest town or city: Street address of well location if in city:		1/2 SO of Benton 1/4 W. SO 1/4		3. Owner of well: R.R. or street: City, state, zip code:		
4. Locate with "X" in section below: N W E S 1 Mile		Sketch map: 		6. Bore hole dia. 8 3/4 in. Completion date 7-19 Well depth 49 ft.		
5. Type and color of material		From		To		7. Cable tool <input type="checkbox"/> Rotary <input type="checkbox"/> Driven <input type="checkbox"/> Dug <input type="checkbox"/> <input type="checkbox"/> Hollow rod <input type="checkbox"/> Jetted <input type="checkbox"/> Bored <input type="checkbox"/> Reverse rotary
Top Soil		0		2		8. Use: <input checked="" type="checkbox"/> Domestic <input type="checkbox"/> Public supply <input type="checkbox"/> Industry <input type="checkbox"/> Irrigation <input type="checkbox"/> Air conditioning <input type="checkbox"/> Stock <input type="checkbox"/> Lawn <input type="checkbox"/> Oil field water <input type="checkbox"/> Other
Red Clay		2		14		9. Casing: Material PVC Height: Above or below Threaded <input type="checkbox"/> Welded <input type="checkbox"/> Surface <input type="checkbox"/> 10 in. RMP PVC 61 Weight 10 lbs./ft.
Lime Stone		14		44		Dia. 5 in. to 30 ft. depth Wall Thickness: inches or Dia. 5 in. to 30 ft. depth Gauge No. 258
SHALE GRAY		44		49		10. Screen: Manufacturer's name MIRI Type PVC Dia. 5 Slot gauge 25/100 Length 10 Set between 39 ft. and 49 ft. Gravel pack? yes Size range of material 7/16
						11. Static water level: 22 ft. below land surface Date 7-19-78 mo./day/yr.
						12. Pumping level below land surfaces: ____ ft. after ____ hrs. pumping ____ g.p.m. ____ ft. after ____ hrs. pumping ____ g.p.m. Estimated maximum yield 30 g.p.m.
						13. Water sample submitted: ____ mo./day/yr. ____ Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Date
						14. Well head completion: CAP ____ Pitless adapter 16 inches above grade
						15. Well grouted? yes With: <input checked="" type="checkbox"/> Neat cement <input type="checkbox"/> Bentonite <input type="checkbox"/> Concrete Depth: From 0 ft. to 13 ft.
						16. Nearest source of possible contamination: ft. 60 Direction NE Type Septic Well disinfected upon completion? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
						17. Pump: <input checked="" type="checkbox"/> Not installed Manufacturer's name _____ Model number _____ HP _____ Volts _____ Length of drop pipe _____ ft. capacity _____ g.p.m. Type: ____ Submersible _____ Turbine ____ Jet _____ Reciprocating ____ Centrifugal _____ Other
18. Elevation:		19. Remarks:		20. Water well contractor's certification: This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief. PRIV. T. CONST. 353 Business name POX 244 License No. _____ Address Chris O'Kunt Date 7-19-78 Signed _____ Authorized representative		