


T		R		EW		sec	1/4	1/4	1/4	No

Kansas State Dept. Of Health
(Water Well Contractors)
Forbes-Bldg. 740
Topeka, Kansas 66620

1 Location of well:	County Butler	Township name Benton	Fraction SE 1/4 SE 1/4	Section number 23	Town number T 26S	Range number R 3E
Distance and direction from nearest town or city: 4 miles			3 Owner of well: CURTIS RICKEY			
Street address of well location if in city: South East Benton			Address: BENTON RFD 1			
Locate with "X" in section below: N <div style="text-align: center;">  </div>		Sketch map:		4 Well depth: 100 ft. Date of completion 3-1-75 Well diameter 7 in.		
				5 <input checked="" type="checkbox"/> Cable tool <input type="checkbox"/> Rotary <input type="checkbox"/> Driven <input type="checkbox"/> Dug <input type="checkbox"/> Hollow rod <input type="checkbox"/> Jetted <input type="checkbox"/> Bored <input type="checkbox"/> Reverse rotary		
				6 Use: <input checked="" type="checkbox"/> Domestic <input type="checkbox"/> Public supply <input type="checkbox"/> Industry <input type="checkbox"/> Irrigation <input type="checkbox"/> Air conditioning <input type="checkbox"/> Commercial <input type="checkbox"/> Test well		
				7 Casing: Material STYRENE Height: above below Threaded <input type="checkbox"/> Welded <input checked="" type="checkbox"/> Surface 70 in. Diam. 6 in. to 100 ft. depth Drive shoe? <input type="checkbox"/> Yes <input type="checkbox"/> No 6 in. to 100 ft. depth Weight 1.2 lbs./ft.		
2 Type and color of material				From	To	
clay Red.				0	15	
soap stone yellow				15	20	
soft lime yellow				20	70	
soft lime grey				70	80	
Water				80		
Hard Rock grey				80	100	
owner will put on slab.						
(use a second sheet if needed)						
16 Remarks: elevation				8 Screen: SUNFLOWER PLASTIC Manufacturer FACTORY PRK Type STYRENE Dia. 6 Slot/gauge 40 Length 20 ft Set between 70 ft. and 90 ft. Fittings: Gravel pack <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Size range of material		
				9 Static water level: 75 ft. below land surface Date 3-1-75		
				10 Pumping level below land surfaces: 70 ft. after 2 hrs. pumping 10 g.p.m. ft. after hrs. pumping g.p.m. Estimated maximum yield 25 g.p.m.		
				11 Water sample submitted: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Date		
				12 Well head completion: <input checked="" type="checkbox"/> Fittless adapter 10 inches above grade		
				13 Well grouted? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Neat cement <input type="checkbox"/> Bentonite <input type="checkbox"/> Depth: From 20 ft. to 3 ft.		
				14 Nearest source of possible contamination: ft. 200 Direction NORTH Type SE Well disinfected upon completion? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
				15 Pump: <input type="checkbox"/> Not installed Manufacturer's name MOLDS Model number 314 HP 22 Volts 22 Length of drop pipe 60 ft. capacity 12 g.p.m. Type: <input checked="" type="checkbox"/> Submersible <input type="checkbox"/> Turbine <input type="checkbox"/> Jet <input type="checkbox"/> Reciprocating <input type="checkbox"/> Centrifugal <input type="checkbox"/> Other		
				17 Water well contractor's certification: This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief. Minay Wike 122 Business name Augusta License No. 150 Address Minay Wike Signed Minay Wike Date 3-1-75 Authorized representative		