

T		R		FW		sec	1/4	1/4	1/4 No.

Kansas State Dept. Of Health
(Water Well Contractors)
Forbes-Bldg. 740
Topeka, Kansas 66620

1 Location of well:	County SEDGWICK	Township name Gipson	Fraction SE $\frac{1}{4}$	Section number 13	Town number 28	Range number 1 2 E
---------------------	---------------------------	--------------------------------	--	-----------------------------	--------------------------	---

3 Owner of well: **AIR FORCE**

Address: **McCONNELL A F B WICHITA. KANSAS**

Z

W

A 4x4 grid map with a circle marking a location in the third column from the left and the second row from the bottom. Below the grid is a scale bar labeled "1 Mile".

Sketch map:

187. 186. AFB ROUTE
E
DPC

Well located 18' from
SW corner of Bldin.

4 Well depth: 106 ft. Date of completion 5-21-75
Well diameter 11 in.

5 ☐ Cable tool ☒ Rotary ☐ Driven ☐ Dug
☐ Hollow rod ☐ Jetted ☐ Bored ☐ Reverse rotary

6 Use: ☐ Domestic ☐ Public supply ☒ Industry
☐ Irrigation ☐ Air conditioning ☐ Commercial
☐ Test well ☐ _____

7 Casing: Material RMP Height: (above) below
Threaded ☐ Welded ☐ Surface 12 in.
Diam. 6 Weight 250 lbs./ft. SKED
6 in. to 106 ft. depth Drive shoe? ☐ Yes ☒ No
in. to in. ft. depth

2	Type and color of material
---	----------------------------

From	To
0	15

Overburden Dark to Red Clay

Firm Black Shale

Soft Black Shale

Soft Red Shale

Soft Shells

Black Hard Shale

Black Soft Shale

8 Screen: _____
 Manufacturer J&L
 Type RMP Dia. 6"
 (Slot) Gauge _____ Length 10
 Set between 65 ft. and 75 ft. #96-106
 Fittings: _____
 Gravel pack ☒ Yes ☐ No Size range of material 3/8

9 Static water level:
70 ft. below land surface Date 5-21-75

10 Pumping level below land surfaces: **Bailing- 13**
80 ft. after 1 hrs. pumping g.p.m.
 ft. after hrs. pumping g.p.m.
 Estimated maximum yield 20 g.p.m.

11 Water sample submitted:
☐ Yes ☒ No Date _____

12 Well head completion: ☐ Pitless adapter ☒ NO ☐ Inches above grade

13 Well grouted? ☒ Yes ☐ No
☒ Neat cement ☐ Bentonite ☐ _____
 Depth: From 10 ft. to 3 ft. BLGL

14 Nearest source of possible contamination: ft. 50 Direction S Type Septic
Well disinfected upon completion? ☒ Yes ☐ No

15 Pump: ☒ Not installed

Manufacturer's name _____

Model number _____ HP _____ Volts _____

Length of drop pipe _____ ft. capacity _____ g.m.p.

Type:

☐ Submersible	☐ Turbine
☐ Jet	☐ Reciprocating
☐ Centrifugal	☐ Other

16 Remarks: elevation 1371 MSL) This water is to be used for washing
down Concrete Pad where Jet Engines
are tested.

Topography:

☐ Hill
☒ Slope
☐ Upland
☐ Valley

Mr Bob Menish Cival Engineer in
charge of operations is to complete
Well Head when he installs Pump.
We left Well Casing 12"AGL Capped

17 Water well contractor's certification: 135A

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

B.C. Wilkinson Well Drilling 135

Business name _____ License No. _____

Address 1028 Ida
Signed B.C. Wilkinson Date 9-25-75
Authorized representative