

2 WATER WELL OWNER: 22nd CES CEVQ US Air Force

Board of Agriculture, Division of Water Resources
Application Number:

3 LOCATE WELL'S LOCATON WITH AN "X" IN SECTION BOX:

4 DEPTH OF COMPLETED WELL 16.25 ft. ELEVATION: 1364.61 (TOC)

Depth(s) Groundwater Encountered 1 12 ft. 2 _____ ft. 3 _____ ft.

WELL'S STATIC WATER LEVEL _____ ft. below land surface measured on mo/day/yr _____

Pump test data: Well water was _____ ft. after _____ hours pumping _____ gpm

Est. Yield _____ gpm: Well water was _____ ft. after _____ hours pumping _____ gpm

Bore Hole Diameter 8 in. to 17 ft. and _____ in. to _____ ft.

WELL WATER TO BE USED AS:

5 Public water supply	8 Air conditioning	11 Injection well		
1 Domestic	3 Feed lot	6 Oil field water supply	9 Dewatering	12 Other (Specify below)
2 Irrigation	4 Industrial	7 Lawn and garden (domestic)	<u>10 Monitoring well</u>	

Was a chemical/bacteriological sample submitted to Department? Yes _____ No X If yes, mo/day/yr sample was submitted _____

Water Well Disinfected? Yes _____ No X

5	TYPE OF BLANK CASING USED:
---	----------------------------

5	Wrought iron	8	Concrete tile	CASING JOINTS: Glued	Clamped
---	--------------	---	---------------	----------------------	---------

1 Steel	3 RMP (SR)
2 PVC	4 ABS

6 Asbestos-Cement 9 Other (specify below)
7 Fiberglass

Welded	Threaded	Flush

Blank casing diameter	2	in. to	6.25	ft. Dia		in. to	ft. Dia		in. to	ft.
-----------------------	---	--------	------	---------	--	--------	---------	--	--------	-----

Casing height above land surface	0	in., weight	0.703	lbs./ft. Wall thickness or gauge No.	SCH. 40
----------------------------------	---	-------------	-------	--------------------------------------	---------

TYPE OF SCREEN OR PERFORATION MATERIAL:

1 Steel	3 Stainless steel	5 Fiberglass	8 RMP (SR)	11 Other (specify) _____
2 Brass	4 Galvanized steel	6 Concrete tile	9 ABS	12 None used (open hole)

SCREEN OR PERFORATION OPENINGS ARE:

1 Continuous slot	3 Mill slot	6 Wire wrapped	9 Drilled holes
2 Louvered shutter	4 Key punched	7 Torch cut	10 Other (specify)

SCREEN-PERFORATED INTERVALS: From **6.25** ft. to **18.25** ft. From _____ ft. to _____ ft.

GRAVEL PACK INTERVALS:	4.25	ft. to	17	ft. From		ft. to		ft.
	From	ft. to	ft. From	ft. to	ft. From	ft. to	ft. From	ft. to

6	GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 Bentonite	4 Other
---	-----------------	---------------	----------------	-------------	---------

Grout Intervals	From	ft. to	ft.	From	ft. to	ft.	From	ft. to	ft.
	1	4.25							

What is the nearest source of possible contamination:

1 Septic tank	4 Lateral lines	7 Pit privy	11 Fuel storage	15 Oil well/ Gas well
2 Sewer lines	5 Cess pool	8 Sewage lagoon	12 Fertilizer storage	16 Other (specify below)
3 Watertight sewer lines	6 Seepage pit	9 Feedyard	13 Insecticide storage	

Direction from well?

How many feet?

[illegible]

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/yr) 08/02/12 and this record is true to the best of my knowledge and belief. Kansas

Water Well Contractor's License No. 531 This Water Well Record was completed on (mo/day/yr) 08/23/12
under the business name of GSI Engineering, LLC by (signature) [Signature]

INSTRUCTIONS: Please fill in blanks and circle the correct answers. Send three copies to Kansas Department of Health and Environment, Bureau of Water, 1000 S W Jackson St., Ste. 420, Topeka, Kansas 66612-1367. Telephone: 913-296-5545. Send one to WATER WELL OWNER and retain one for your records.