

MW13

1 LOCATION OF WATER WELL: County: <u>Washington</u>		Fraction <u>NE 1/4 NE 1/4 NE 1/4</u>	Section Number <u>09</u>	Township Number T <u>04</u> S	Range Number R <u>04</u> <u>EW</u>									
Distance and direction from nearest town or city street address of well if located within city? <u>5th + Main Greenleaf, KS 66943</u>														
2 WATER WELL OWNER: <u>Farmers Cooperative</u>														
RR#, St. Address, Box # : <u>P.O. Box 303</u> City, State, ZIP Code : <u>Greenleaf, KS 66943</u>			Board of Agriculture, Division of Water Resources Application Number:											
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL <u>44</u> ft. ELEVATION: <u>1411.48</u>												
N W E S <table border="1" style="margin: auto; text-align: center; width: 150px; height: 150px;"><tr><td></td><td></td><td></td></tr><tr><td>NW</td><td>X</td><td>NE</td></tr><tr><td>SW</td><td></td><td>SE</td></tr></table>					NW	X	NE	SW		SE	Depth(s) Groundwater Encountered 1 ft. 2 ft. 3 ft. WELL'S STATIC WATER LEVEL <u>38.0</u> ft. below land surface measured on mo/day/yr. <u>12/20/02</u> Pump test data: Well water was ft. after hours pumping gpm Est. Yield gpm: Well water was ft. after hours pumping gpm WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Domestic (lawn & garden) 10 Monitoring well			
		NW	X	NE										
		SW		SE										
Was a chemical/bacteriological sample submitted to Department? Yes No <u>X</u>; If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes <u>No</u>														
5 TYPE OF BLANK CASING USED: 1 Steel 3 RMP (SR) 5 Wrought iron 8 Concrete tile CASING JOINTS: Glued Clamped 2 PVC 4 ABS 6 Asbestos-Cement 9 Other (specify below) Welded 7 Fiberglass Threaded <u>X</u> Blank casing diameter <u>2</u> in. to <u>44</u> ft. Dia in. to ft. Dia in. to ft. Casing height above land surface <u>2.2</u> in., weight lbs./ft. Wall thickness or gauge No. <u>Sch 40</u>														
TYPE OF SCREEN OR PERFORATION MATERIAL: 1 Steel 3 Stainless Steel 5 Fiberglass 8 RMP (SR) 10 Asbestos-Cement 2 Brass 4 Galvanized Steel 6 Concrete tile 9 ABS 11 Other (Specify) 12 None used (open hole) SCREEN OR PERFORATION OPENINGS ARE: 1 Continuous slot 3 Mill slot 5 Gauzed wrapped 8 Saw cut 11 None (open hole) 2 Louvered shutter 4 Key punched 7 Torch cut 9 Drilled holes 10 Other (specify) ft. SCREEN-PERFORATED INTERVALS: From <u>041</u> ft. to <u>44</u> ft. From ft. to ft. From ft. to ft. From ft. to ft. GRAVEL PACK INTERVALS: From <u>22</u> ft. to <u>44</u> ft. From ft. to ft. From ft. to ft. From ft. to ft.														
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other Grout Intervals: From <u>1</u> ft. to <u>22</u> ft. From ft. to ft. From ft. to ft. What is the nearest source of possible contamination: 1 Septic tank 4 Lateral lines 7 Pit privy 10 Livestock pens 14 Abandoned water well 2 Sewer lines 5 Cess pool 8 Sewage lagoon 11 Fuel storage 15 Oil well/Gas well 3 Watertight sewer lines 6 Seepage pit 9 Feedyard 12 Fertilizer storage 16 Other (specify below) <u>2nd Site</u> 13 Insecticide storage Direction from well? How many feet?														
FROM TO LITHOLOGIC LOG FROM TO PLUGGING INTERVALS														
0.5 15	Clay													
15 20	Sand, Clayey													
20 44	Sand													
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was 1 constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>9/27/02</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No <u>594</u> This Water Well Record was completed on (mo/day/yr) <u>02/12/03</u> under the business name of <u>Coranco Great Plains Inc.</u> by (signature) <u>Meghan E. Danner</u>														

9-4-4E

