


1 LOCATION OF WATER WELL: Fraction SE 1/4 NW 1/4 SE 1/4 Section Number 24 Township Number T 7 S Range Number R 2 E
 County: CLAY

Distance and direction from nearest town or city street address of well if located within city?

FROM CLAY CENTER: 2 MILES NORTH ON HWY 15, 1.5 MILES WEST

2 WATER WELL OWNER: MIKE PETERSON
 RR#, St. Address, Box #: 1135 21ST RD Board of Agriculture, Division of Water Resources
 City, State, ZIP Code: CLAY CENTER, KS 67432 Application Number: _____

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:  4 DEPTH OF COMPLETED WELL 146 ft. ELEVATION: _____
 Depth(s) Groundwater Encountered 1 70 ft. 2 _____ ft. 3 _____ ft.
 WELL'S STATIC WATER LEVEL 67.5 ft. below land surface measured on mo/day/yr 8/21/02
 Pump test data: Well water was _____ ft. after _____ hours pumping _____ gpm
 Est. Yield 4 gpm: Well water was _____ ft. after _____ hours pumping _____ gpm
 WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well
 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below)
 Irrigation 4 Industrial 7 Domestic (lawn & garden) 10 Monitoring well
 Was a chemical/bacteriological sample submitted to Department? Yes _____ No X; If yes, mo/day/yr sample was submitted
 Water Well Disinfected? Yes X No _____

5 TYPE OF BLANK CASING USED: 1 Steel 3 RMP (SR) 5 Wrought iron 8 Concrete tile CASING JOINTS: Glued X Clamped _____
 PVC 4 ABS 6 Asbestos-Cement 9 Other (specify below) Welded _____
 7 Fiberglass Threaded _____
 Blank casing diameter 5 in. to 66 ft. Dia 5 in. to 136 ft. Dia _____ in. to _____ ft.
 Casing height above land surface 2.4 in., weight _____ lbs./ft. Wall thickness or gauge No. SDR11
 TYPE OF SCREEN OR PERFORATION MATERIAL: PVC 10 Asbestos-Cement
 1 Steel 3 Stainless Steel 5 Fiberglass 8 RMP (SR) 11 Other (Specify) _____
 2 Brass 4 Galvanized Steel 6 Concrete tile 9 ABS 12 None used (open hole)
 SCREEN OR PERFORATION OPENINGS ARE: 5 Guazed wrapped 8 Saw cut 11 None (open hole)
 1 Continuous slot Mill slot 6 Wire wrapped 9 Drilled holes
 2 Louvered shutter 4 Key punched 7 Torch cut 10 Other (specify) _____ ft.
 SCREEN-PERFORATED INTERVALS: From 66 ft. to 76 ft. From _____ ft. to _____ ft.
 From 136 ft. to 146 ft. From _____ ft. to _____ ft.
 GRAVEL PACK INTERVALS: From 25 ft. to 146 ft. From _____ ft. to _____ ft.
 From _____ ft. to _____ ft. From _____ ft. to _____ ft.

6 GROUT MATERIAL: 1 Neat cement 2 Cement grout Bentonite 4 Other _____
 Grout Intervals: From 3 ft. to 25 ft. From _____ ft. to _____ ft. From _____ ft. to _____ ft.
 What is the nearest source of possible contamination: Livestock pens 14 Abandoned water well
 1 Septic tank 4 Lateral lines 7 Pit privy 11 Fuel storage 15 Oil well/Gas well
 2 Sewer lines 5 Cess pool 8 Sewage lagoon 12 Fertilizer storage 16 Other (specify below)
 3 Watertight sewer lines 6 Seepage pit 9 Feedyard 13 Insecticide storage
 Direction from well? NORTH/NORTHWEST How many feet? ~ 250

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	22	CLAY/SILT BROWN			
22	34	SHALE, GRAY			
34	108	SILTSTONE w/ SAND, BROWN			
108	127	SHALE GRAY			
127	142	SHALE, RED BROWN GRADERS TO GRAY			
142	146	LIMESTONE WHITE			
	146	TOTAL DEPTH			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 8/21/02 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No 585 This Water Well Record was completed on (mo/day/yr) 9/9/01 under the business name of ASSOCIATED PUMPERS/MANITEX INC by (signature) [Signature]