


1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: <u>Saline</u>		<u>NE 1/4 NW 1/4 NW 1/4</u>	<u>36</u>	T <u>14</u> S	R <u>3</u> EW
Distance and direction from nearest town or city street address of well if located within city? <u>111 W. Magnolia, Salina, Ks.</u>					
2 WATER WELL OWNER: <u>Christ The King Lutheran Church</u>					
RR#, St. Address, Box # : <u>111 W Magnolia</u>			Board of Agriculture, Division of Water Resources		
City, State, ZIP Code : <u>Salina, Ks.</u>			Application Number:		
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL <u>60</u> ft. ELEVATION:			
		Depth(s) Groundwater Encountered 1 ft. 2 ft. 3 ft. WELL'S STATIC WATER LEVEL ft. below land surface measured on mo/day/yr Pump test data: Well water was ft. after hours pumping gpm Est. Yield <u>5.0</u> gpm: Well water was ft. after hours pumping gpm WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial <u>7</u> Domestic (lawn & garden) 10 Monitoring well Was a chemical/bacteriological sample submitted to Department? Yes No <u>X</u> ; If yes, mo/day/yrs sample was submitted Water Well Disinfected? Yes <u>X</u> No			
5 TYPE OF CASING USED:					
1 Steel 3 RMP (SR) 5 Wrought iron 8 Concrete tile CASING JOINTS: Glued <u>X</u> Clamped <u>PVC</u> 4 ABS 6 Asbestos-Cement 9 Other (specify below) Welded Blank casing diameter <u>5</u> in. to <u>4.5</u> ft., Dia in. to ft., Dia in. to ft. Casing height above land surface <u>18</u> in., weight <u>sch 40</u> lbs./ft. Wall thickness or gauge No. TYPE OF SCREEN OR PERFORATION MATERIAL: <u>PVC</u> 10 Asbestos-Cement 1 Steel 3 Stainless Steel 5 Fiberglass 8 RMP (SR) 11 Other (Specify) 2 Brass 4 Galvanized Steel 6 Concrete tile 9 ABS 12 None used (open hole) SCREEN OR PERFORATION OPENINGS ARE: 5 Gauzed wrapped 8 Saw cut 11 None (open hole) 1 Continuous slot <u>3 Mill slot</u> 6 Wire wrapped 9 Drilled holes 2 Louvered shutter 4 Key punched 7 Torch cut 10 Other (specify) ft. SCREEN-PERFORATED INTERVALS: From <u>45</u> ft. to <u>60</u> ft., From ft. to ft. GRAVEL PACK INTERVALS: From <u>20</u> ft. to <u>70</u> ft., From ft. to ft. From ft. to ft., From ft. to ft.					
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout <u>3 Bentonite</u> 4 Other					
Grout Intervals: From <u>0</u> ft. to <u>20</u> ft., From ft. to ft., From ft. to ft.					
What is the nearest source of possible contamination:					
1 Septic tank 4 Lateral lines 7 Pit privy 10 Livestock pens 14 Abandoned water well 2 Sewer lines 5 Cess pool 8 Sewage lagoon 11 Fuel storage 15 Oil well/Gas well <u>3</u> Watertight sewer lines 6 Seepage pit 9 Feedyard 12 Fertilizer storage 16 Other (specify below) Direction from well? <u>W</u> How many feet? <u>100</u>					
FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
<u>0</u>	<u>20</u>	<u>Clay - brown</u>			
<u>20</u>	<u>35</u>	<u>Clay - gray</u>			
<u>35</u>	<u>55</u>	<u>Sand</u>			
<u>55</u>	<u>60</u>	<u>Clay and sand</u>			
<u>60</u>	<u>70</u>	<u>Clay brown and gray</u>			
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was <u>(1) constructed</u> , (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>3/15/04</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No <u>527</u> This Water Well Record was completed on (mo/day/yr) <u>4/10/04</u> under the business name of <u>GeoCore Inc</u> by (signature) <u>Dan Bell</u>					