

1 LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County: <u>Barton</u>	<u>NE 1/4 NE 1/4 NW 1/4</u>	<u>28</u>	T <u>19</u> S	R <u>13</u> E/W <u>0</u>

Distance and direction from nearest town or city street address of well if located within city?

in town

MW 4

2 WATER WELL OWNER:	Board of Agriculture, Division of Water Resources
RR#, St. Address, Box # : <u>City of Great Bend</u>	Application Number:
City, State, ZIP Code : <u>Britt Sprague Park, North Main St.</u>	
<u>Great Bend, KS.</u>	

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL <u>16.0</u> ft. ELEVATION:
	Depth(s) Groundwater Encountered <u>1</u> ft. 2. ft. 3. ft. WELL'S STATIC WATER LEVEL <u>8.54</u> ft. below land surface measured on mo/day/yr Pump test data: Well water was . ft. after . hours pumping . gpm Est. Yield . gpm: Well water was . ft. after . hours pumping . gpm Bore Hole Diameter . in. to . ft. and . in. to . ft. WELL WATER TO BE USED AS: 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only <u>Monitoring well</u> Was a chemical/bacteriological sample submitted to Department? Yes <u>No</u> ; If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes <u>No</u>

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued . Clamped .
1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)
<u>PVC</u>	4 ABS	7 Fiberglass	<u>Welded</u>
Blank casing diameter <u>2</u> in. to <u>6.0</u> ft. Dia			<u>Threaded</u>
Casing height above land surface <u>0</u> in. weight			lbs./ft. Wall thickness or gauge No.
TYPE OF SCREEN OR PERFORATION MATERIAL:	<u>PVC</u>	10 Asbestos-cement	
1 Steel	3 Stainless steel	5 Fiberglass	8 RMP (SR)
2 Brass	4 Galvanized steel	6 Concrete tile	9 ABS
11 Other (specify)			12 None used (open hole)
SCREEN OR PERFORATION OPENINGS ARE:	5 Gauzed wrapped	8 Saw cut	11 None (open hole)
1 Continuous slot	6 Wire wrapped	9 Drilled holes	
2 Louvered shutter	7 Torch cut	10 Other (specify)	
4 Key punched			
SCREEN-PERFORATED INTERVALS:	From <u>6.0</u> ft. to <u>16.0</u> ft.	From . ft. to . ft.	
	From . ft. to . ft.	From . ft. to . ft.	
GRAVEL PACK INTERVALS:	From <u>5.0</u> ft. to <u>16.0</u> ft.	From . ft. to . ft.	
	From . ft. to . ft.	From . ft. to . ft.	

6 GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 Bentonite	4 Other
Grout Intervals: From <u>0</u> ft. to <u>1.0</u> ft.	From <u>1.0</u> ft. to <u>3.0</u> ft.	From <u>3.0</u> ft. to <u>5.0</u> ft.		
What is the nearest source of possible contamination:				
1 Septic tank	4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 Watertight sewer lines	6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 Other (specify below)
			13 Insecticide storage	

Direction from well?		How many feet?	
FROM	TO	LITHOLOGIC LOG	PLUGGING INTERVALS
0	4'	Clay, dark brown w/silt sand, fine to med. grained light brown sand coarse grained wet at 10'	
4.0	9.0		
9.0	16.0		

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>7-14-94</u> and this record is true to the best of my knowledge and belief. Kansas
Water Well Contractor's License No. <u>438</u> This Water Well Record was completed on (mo/day/yr) <u>7/15/94</u>
under the business name of <u>Kansas City Testing & Inc.</u> , by (signature) <u>Joe B. G. Galt</u>