

1 LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County: <u>Reno</u>	<u>NW</u> $\frac{1}{4}$ <u>SW</u> $\frac{1}{4}$ <u>NE</u> $\frac{1}{4}$	<u>34</u>	T <u>22</u> S	R <u>5</u> E/W

Distance and direction from nearest town or city street address of well if located within city?

2 WATER WELL OWNER:	Board of Agriculture, Division of Water Resources
RR#, St. Address, Box # : <u>Ken Deluca</u>	Application Number:
City, State, ZIP Code : <u>4400 Spyglass</u>	
<u>Hutchinson, KS 67502</u>	

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL <u>70</u> ft. ELEVATION:
	Depth(s) Groundwater Encountered 1 ft. 2 ft. 3 ft. WELL'S STATIC WATER LEVEL <u>20</u> ft. below land surface measured on mo/day/yr <u>5-4-05</u> Pump test data: Well water was ft. after hours pumping gpm Est. Yield gpm: Well water was ft. after hours pumping gpm WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 <u>Domestic (lawn & garden)</u> 10 Monitoring well Was a chemical/bacteriological sample submitted to Department? Yes No <u>X</u> ; If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes <u>X</u> No

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: <u>Glued</u> Clamped
1 Steel	6 Asbestos-Cement	9 Other (specify below)	Welded
2 <u>PVC</u>	7 Fiberglass		Threaded
3 RMP (SR)			
4 ABS			
Blank casing diameter <u>5</u> in. to <u>30</u> ft. Dia			
Casing height above land surface <u>20</u> in., weight <u>160</u> lbs./ft. Wall thickness or gauge No. <u>2.14</u>			
TYPE OF SCREEN OR PERFORATION MATERIAL:	7 <u>PVC</u>	10 Asbestos-Cement	
1 Steel	8 RMP (SR)	11 Other (Specify)	
2 Brass	9 ABS	12 None used (open hole)	
3 Stainless Steel			
4 Galvanized Steel			
5 Fiberglass			
6 Concrete tile			
SCREEN OR PERFORATION OPENINGS ARE:	5 Guazed wrapped	8 <u>Saw cut</u>	11 None (open hole)
1 Continuous slot	6 Wire wrapped	9 Drilled holes	
2 Louvered shutter	7 Torch cut	10 Other (specify) ft.	
3 Mill slot			
4 Key punched			
SCREEN-PERFORATED INTERVALS: From <u>30</u> ft. to <u>70</u> ft.			
GRAVEL PACK INTERVALS: From <u>70</u> ft. to <u>20</u> ft.			

6 GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 Bentonite	4 <u>Other</u> <u>Hole Plug</u>
Grout Intervals: From <u>20</u> ft. to <u>1</u> ft.				
What is the nearest source of possible contamination:				
1 Septic tank	4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 <u>Watertight sewer lines</u>	6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 Other (specify below)
Direction from well? <u>N</u>			13 Insecticide storage	
			How many feet? <u>15</u>	

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	5	<u>Sandy Top Soil</u>			
5	12	<u>Fine Sand</u>			
12	48	<u>Fine Sand, light grey + Tan clay mix 40/60 w/ streaks of fine sand.</u>			
48	70	<u>Light Grey-tan clay, fine sand mix 70/30</u>			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) <u>constructed</u> , (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>5-4-05</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No. <u>134</u> This Water Well Record was completed on (mo/day/yr) <u>5-13-05</u> under the business name of <u>Rasencrants Bemis Ent.</u> by (signature) <u>Ken Deluca</u>
