

1	LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County:	<i>Reno</i>	<i>SE</i> $\frac{1}{4}$ <i>SE</i> $\frac{1}{4}$ <i>NE</i> $\frac{1}{4}$	<i>36</i>	T <i>22</i> S	R <i>6</i> E <i>W</i>

Distance and direction from nearest town or city street address of well if located within city?
409 E 36th in Hutch

2	WATER WELL OWNER:	Jason McCool	
RR#, St. Address, Box #	:	409 E 36 th	Board of Agriculture, Division of Water Resources
City, State, ZIP Code	:	Hutch, KS 67502	Application Number:

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

N	
-NW-	-NE-
-SW-	-SE-
S	

W E

4 DEPTH OF COMPLETED WELL 40 ft. ELEVATION: _____

Depth(s) Groundwater Encountered 1 ft. 2 ft. 3 ft.

WELL'S STATIC WATER LEVEL 1.5 ft. below land surface measured on mo/day/yr 4-27-05

Pump test data: Well water was 22 ft. after 1.5 hours pumping 50 gpm

Est. Yield _____ gpm: Well water was _____ ft. after _____ hours pumping _____ gpm

WELL WATER TO BE USED AS:

5 Public water supply	8 Air conditioning	11 Injection well
1 Domestic	3 Feedlot	6 Oil field water supply
2 Irrigation	4 Industrial	9 Dewatering
	<u>2</u> Domestic (lawn & garden)	12 Other (Specify below)
	10 Monitoring well	

Was a chemical/bacteriological sample submitted to Department? Yes _____ No X _____; If yes, mo/day/yrs sample was submitted _____

Water Well Disinfected? Yes _____ No _____

5 TYPE OF BLANK CASING USED:

1 Steel	3 RMP (SR)	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued <input checked="" type="checkbox"/>	Clamped
2 PVC	4 ABS	6 Asbestos-Cement	9 Other (specify below)	Welded	
		7 Fiberglass		Threaded	

Blank casing diameter 5 in. to 30 ft., Dia in. to ft., Dia in. to ft.

Casing height above land surface 12 in., weight 2.29 lbs./ft. Wall thickness or gauge No. 160

TYPE OF SCREEN OR PERFORATION MATERIAL:

1 Steel	3 Stainless Steel	5 Fiberglass	7 PVC	10 Asbestos-Cement
2 Brass	4 Galvanized Steel	6 Concrete tile	8 RMP (SR)	11 Other (Specify)
			9 ABS	12 None used (open hole)

SCREEN OR PERFORATION OPENINGS ARE:

1 Continuous slot	3 Mill slot	5 Guazed wrapped	8 Saw cut	11 None (open hole)
2 Louvered shutter	4 Key punched	6 Wire wrapped	9 Drilled holes	
		7 Torch cut	10 Other (specify)	ft.

SCREEN-PERFORATED INTERVALS: From 30 ft. to 40 ft., From ft. to ft.

GRAVEL PACK INTERVALS: From 22 ft. to 43 ft., From ft. to ft.

6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other.....
Grout Intervals: From 2 ft. to 22 ft., From ft. to ft., From ft. to ft.
What is the nearest source of possible contamination:
1 Septic tank 4 Lateral lines 7 Pit privy 10 Livestock pens 14 Abandoned water well
2 Sewer lines 5 Cess pool 8 Sewage lagoon 11 Fuel storage 15 Oil well/Gas well
3 Watertight sewer lines 6 Seepage pit 9 Feedyard 12 Fertilizer storage 16 Other (specify below)
Direction from well? S-SE How many feet? 15

[illegible]

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 4-27-05 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No 447 This Water Well Record was completed on (mo/day/yr) 5-17-05 under the business name of Miller Drilling by (signature) E. Miller