


1	LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County:	<i>Reno</i>	<i>SW</i> $\frac{1}{4}$ <i>NW</i> $\frac{1}{4}$ <i>NW</i> $\frac{1}{4}$	<i>8</i>	T <i>23</i> S	R <i>5</i> E/W

Distance and direction from nearest town or city street address of well if located within city?

2 WATER WELL OWNER: *Grand Prairie Hotel*
RR#, St. Address, Box # : *1400 N. Lorraine*
City, State, ZIP Code : *Hutchinson, Ks. 67501*

Board of Agriculture, Division of Water Resources
Application Number: **45,537**

3 LOCATE WELL'S LOCATION WITH 4 DEPTH OF COMPLETED WELL 60 ft. ELEVATION:

AN "X" IN SECTION BOX:  Depth(s) Groundwater Encountered 1 ft. 2 ft. 3 ft.
WELL'S STATIC WATER LEVEL 12 ft. below land surface measured on mo/day/yr. 6-14-05

NW NE W E	Pump test data: Well water was ft. after hours pumping gpm Est. Yield gpm: Well water was ft. after hours pumping gpm	WELL WATER TO BE USED AS: 1 Domestic 3 Feedlot 5 Public water supply 8 Air conditioning 11 <u>Injection well</u> 2 Irrigation 4 Industrial 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 7 Domestic (lawn & garden) 10 Monitoring well
------------------------	---	---

Was a chemical/bacteriological sample submitted to Department? Yes No X; If yes, mo/day/lys sample was submitted
Water Well Disinfected? Yes X No

5	TYPE OF BLANK CASING USED:		5 Wrought iron	8 Concrete tile	CASING JOINTS: <u>Glued</u> Clamped Welded Threaded
	1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)	
	2 PVC	4 ABS	7 Fiberglass	

Blank casing diameter 16 in. to 30 ft. Dia in. to ft. Dia in. to ft.
Casing height above land surface 18 in., weight SC# 40 lbs./ft. Wall thickness or gauge No. 500

TYPE OF SCREEN OR PERFORATION MATERIAL:			7 <u>PVC</u>	10 Asbestos-Cement
1 Steel	3 Stainless Steel	5 Fiberglass	8 <u>RMP (SR)</u>	11 Other (Specify)
2 Brass	4 Galvanized Steel	6 Concrete tile	9 ABS	12 None used (open hole)

SCREEN OR PERFORATION OPENINGS ARE:

1 Continuous slot	3 Mill slot	5 Guazed wrapped	8 <u>Saw cut</u>	11 None (open hole)
2 Louvered shutter	4 Key punched	6 Wire wrapped	9 Drilled holes	
		7 Torch cut	10 Other (specify)	ft.

SCREEN-PERFORATED INTERVALS: From 30 ft. to 60 ft., From _____ ft. to _____ ft.
From _____ ft. to _____ ft., From _____ ft. to _____ ft.

GRAVEL PACK INTERVALS: From 60 ft. to 18 ft., From _____ ft. to _____ ft.
From _____ ft. to _____ ft., From _____ ft. to _____ ft.

6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other Hole Plug
Grout Intervals: From 18 ft. to 3 ft. From _____ ft. to _____ ft. From _____ ft. to _____ ft. From _____ ft. to _____ ft.

What is the nearest source of possible contamination:

1 Septic tank	4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 Watertight sewer lines	6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 <u>Other</u> (specify below)
			13 Insecticide storage	<u>NONE</u>

Direction from well? _____ How many feet? _____

[illegible]

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 6-14-05 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 134 This Water Well Record was completed on (mo/day/yr) 6-17-05 under the business name of Basenorth-Bemis Est. by (signature) James Dodson