

1	LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County:	<i>Reno</i>	<i>SW</i> $\frac{1}{4}$ <i>SW</i> $\frac{1}{4}$ <i>SW</i> $\frac{1}{4}$	<i>8</i>	T <i>23</i> S	R <i>5</i> E/W

Distance and direction from nearest town or city street address of well if located within city?

2 WATER WELL OWNER: Steve Leman
RR#, St. Address, Box # : 1403 E. 6th
City, State, ZIP Code : Hutchinson, Ks. 67501

Board of Agriculture, Division of Water Resources
Application Number:

3 LOCATE WELL'S LOCATION WITH 4 DEPTH OF COMPLETED WELL 38 ft. ELEVATION:

AN "X" IN SECTION BOX:

N	
-- NW --	-- NE --
-- SW --	-- SE --
S	

W E

X

Depth(s) Groundwater Encountered ft. 2 ft. 3 ft.

WELL'S STATIC WATER LEVEL 10 ft. below land surface measured on mo/day/yr 10-11-05

Pump test data: Well water was ft. after hours pumping gpm

Est. Yield gpm: Well water was ft. after hours pumping gpm

WELL WATER TO BE USED AS:

1 Domestic	3 Feedlot	5 Public water supply	8 Air conditioning	11 Injection well
2 Irrigation	4 Industrial	6 Oil field water supply	9 Dewatering	12 Other (Specify below)
		7 <u>Domestic (lawn & garden)</u>	10 Monitoring well	

Was a chemical/bacteriological sample submitted to Department? Yes No **X** ; If yes, mo/day/yrs sample was submitted

Water Well Disinfected? Yes **X** No

5 TYPE OF BLANK CASING USED:		3 Wrought iron	8 Concrete tile	CASING JOINTS: Glued	Clamped
1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)	Welded	
2 <u>PVC</u>	4 ABS	7 Fiberglass		Threaded	

Blank casing diameter 5 in. to 28 ft., Dia in. to ft., Dia in. to ft.

Casing height above land surface 20 in., weight 160 lbs./ft. Wall thickness or guage No. 214

TYPE OF SCREEN OR PERFORATION MATERIAL:		7 <u>PVC</u>	10 Asbestos-Cement
1 Steel	3 Stainless Steel	8 RMP (SR)	11 Other (Specify)
2 Brass	4 Galvanized Steel	9 ABS	12 None used (open hole)

SCREEN OR PERFORATION OPENINGS ARE:

1 Continuous slot	3 Mill slot	5 Guazed wrapped	8 <u>Saw cut</u>	11 None (open hole)
2 Louvered shutter	4 Key punched	6 Wire wrapped	9 Drilled holes	
		7 Torch cut	10 Other (specify)	ft.

SCREEN-PERFORATED INTERVALS: From 28 ft. to 38 ft., From ft. to ft.

GRAVEL PACK INTERVALS: From 38 ft. to 15 ft., From ft. to ft.

From ft. to ft., From ft. to ft.

6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other Hole Plug

Grout Intervals: From 15 ft. to 0 ft., From _____ ft. to _____ ft., From _____ ft. to _____ ft.

What is the nearest source of possible contamination:

1 Septic tank	4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage	15 Oil well/Gas well
3 <u>Watertight sewer lines</u>	6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 Other (specify below)
			13 Insecticide storage	_____

Direction from well? E How many feet? 20

[illegible]

7. CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 10-11-05 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 134 This Water Well Record was completed on (mo/day/yr) 10-14-05 under the business name of Resenera Bernis Est. by (signature) Deena Dodson