

1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: RENO		SW 1/4 SW 1/4 NE 1/4	30	T 23 S	R 5 EW
Distance and direction from nearest town or city street address of well if located within city? Graber West STAR Truck Stop, 2212 U.S. Hwy 50, Hutchinson, KS (mwr)					
2 WATER WELL OWNER: Jayhawk Corp.		Board of Agriculture, Division of Water Resources			
RR#, St. Address, Box #: PO Box 8216		Application Number:			
City, State, ZIP Code: Waco, TX 67502					
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL: 13.5 ft. ELEVATION: 1517.85			
		Depth(s) Groundwater Encountered 1. 7.0 ft. 2. - ft. 3. - ft.			
		WELL'S STATIC WATER LEVEL 7.0 ft. below land surface measured on mo/day/yr 5-13-93			
		Pump test data: Well water was - ft. after - hours pumping - gpm			
		Est. Yield - gpm: Well water was - ft. after - hours pumping - gpm			
		Bore Hole Diameter: 8 in. to 15.5 ft., and - in. to - ft.			
		WELL WATER TO BE USED AS:			
		5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well			
		Was a chemical/bacteriological sample submitted to Department? Yes No X ; If yes, mo/day/yr sample was submitted			
		Water Well Disinfected? Yes No			
5 TYPE OF BLANK CASING USED:					
1 Steel 3 RMP (SR) 5 Wrought iron 8 Concrete tile CASING JOINTS: Glued - Clamped - 2 PVC 4 ABS 6 Asbestos-Cement 9 Other (specify below) Welded - Blank casing diameter 2 in. to 3.5 ft., Dia - in. to - ft., Dia - in. to - ft. Casing height above land surface -2.5 in., weight - lbs./ft. Wall thickness or gauge No. 40 TYPE OF SCREEN OR PERFORATION MATERIAL: 7 Fiberglass Threaded X 1 Steel 3 Stainless steel 5 Fiberglass 8 RMP (SR) 10 Asbestos-cement 2 Brass 4 Galvanized steel 6 Concrete tile 9 ABS 11 Other (specify) - SCREEN OR PERFORATION OPENINGS ARE: 3 Mill slot 8 Saw cut 11 None (open hole) 1 Continuous slot 6 Wire wrapped 9 Drilled holes 2 Louvered shutter 7 Torch cut 10 Other (specify) - SCREEN-PERFORATED INTERVALS: From 13.5 ft. to 3.5 ft., From - ft. to - ft. From - ft. to - ft., From - ft. to - ft. GRAVEL PACK INTERVALS: From 15.5 ft. to 2.5 ft., From - ft. to - ft. From - ft. to - ft., From - ft. to - ft.					
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other -					
Grout Intervals: From 2.5 ft. to 0.0 ft., From - ft. to - ft., From - ft. to - ft.					
What is the nearest source of possible contamination:					
1 Septic tank 4 Lateral lines 7 Pit privy 11 Fuel storage 14 Abandoned water well 2 Sewer lines 5 Cess pool 8 Sewage lagoon 12 Fertilizer storage 15 Oil well/Gas well 3 Watertight sewer lines 6 Seepage pit 9 Feedyard 13 Insecticide storage 16 Other (specify below)					
Direction from well? NORTH How many feet? 15					
FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	0.5'	GRAVEL			
0.5	3.5	DARK GREY Silty CLAY			
3.5	10.5	Grey Sandy Silty CLAY			
10.5	11.5	Grey Brown Sand w/ some CLAY			
11.5	15.5	Grey Med. Grain SAND			
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was 1 constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 5/11/93 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 416 This Water Well Record was completed on (mo/day/yr) 6/24/93 under the business name of Terrawon by (signature) <i>[Signature]</i>					