

1 LOCATION OF WATER WELL: Fraction Section Number Township Number Range Number
 COUNTY: HODGENMAN NW 1/4 NE 1/4 SE 1/4 15 T 24 S R 22 *W* (DRL)

Distance and direction from nearest town or city street address of well if located within city?
 FROM SPEARVILLE W. ON RD 226 - 8 W. 1 1/2 EAST

2 WATER WELL OWNER: BENISH, ANNETTE
 RR#, St. Address, Box #: 37486 S.E. D RD. Board of Agriculture, Division of Water Resources
 City, State, ZIP code: SPEARVILLE, KS 67876- Application Number:

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

1	2	3	4
W	SW	SE	E
		X	

4 DEPTH OF COMPLETED WELL 105 ELEVATION: 0
 Depth(s) Groundwater Encountered 1. 0 ft. 2. 0 ft. 3. 0 ft.

WELL'S STATIC WATER LEVEL 23 ft. below land surface measured on mo/day/yr 09/12/10
 Pump testdata: Well water was 0 ft. after 0 hours pumping 0 gpm

Estimated Yield 15 gpm: Well water was 0 ft. after 0 hours pumping 0 gpm

Bore Hole Diameter 10 in. to 105 ft., and in. to 0 ft.

WELL WATER TO BE USED AS: DOMESTIC

Was a chemical/bacteriological sample submitted to department? No;
 If yes, mo/day/yr sample was submitted Water well disinfected? Yes

5 TYPE OF BLANK CASING USED: CERTA LOC CASIM CASING JOINTS: CERTA-LOC
 Blank casing diameter 5 in. to 105 ft., Dia in. to 0 ft., Dia in. to 0 ft.
 Casing height above land surface 12 in., weight 200 lbs/ft. Wall thickness or gauge No. 21
 TYPE OF SCREEN OR PERFORATION MATERIAL: PVC
 SCREEN OR PERFORATION OPENINGS ARE: SAW CUT

SCREEN PERFORATED INTERVALS: From 20 ft. to 100 ft., From 0 ft. to 0 ft.
 From 0 ft. to 0 ft., From 0 ft. to 0 ft.

GRAVEL PACK INTERVALS: From 20 ft. to 105 ft., From 0 ft. to 0 ft.
 From 0 ft. to 0 ft., From 0 ft. to 0 ft.

6 GROUT MATERIAL BENTONITE
 Grout Intervals: From 0 ft. to 20 ft., From 0 ft. to 0 ft., From 0 ft. to 0 ft.
 What is the nearest source of possible contamination: NONE
 Direction from well? How many feet? 0

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	3	01 TOPSOIL			
3	35	37 FIN-COAR SAND 06 SMALL GRAVEL			
35	45	16 GRAY CLAY			
45	60	29 SANDSTONE 16 GRAY CLAY 19 LAYERS			
60	110	29 SANDSTONE			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was Constructed under my jurisdiction and was completed on (mo/day/year) 09/14/10 and this record is true to the best of my knowledge and belief. Kansas
 Water Well Contractor's License No. 179 This Water Well Record was completed on (mo/day/yr) 09/30/10
 under the business name of JOE'S WELL SERVICE, INC. by (signature) *Julius Creek*