

1 LOCATION OF WATER WELL: SE 1/4 SE 1/4 NE 1/4		FRACTION		SECTION NUMBER		TOWNSHIP NUMBER		RANGE NUMBER	
SE 1/4 SE 1/4 NE 1/4		17		T 24 S		R 3W E/W			
Distance and direction from nearest town or city street address of well if located within city? K-96 & Mt. Hope Rd., 6 mi. N., 2 m. W., 3/8 S. on W. side									
Burrton, Kansas									
2 WATER WELL OWNER: DUNAGAN, Dave		Board of Agriculture, Division of Water Resource							
RR#,ST. ADDRESS,BOX #: 7419 S. Woodberry Rd.		CITY, STATE: Burrton, Kansas		ZIP CODE: 67020		Application Number:			
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX: 		4 DEPTH OF COMPLETED WELL: 40 ft. ELEVATION: Depth of groundwater Encountered: _____ ft. WELL'S STATIC WATER LEVEL 8 FT. BELOW LAND SURFACE MEASURED ON _____ mo/day/yr: 4/4/03 Pump test data: Well water was _____ ft. after _____ hours of pumping @ _____ gpm Est. Yield: _____ gpm Well water was _____ ft. after _____ hours of pumping @ _____ gpm Bore Hole Diameter 12 in. to 40 ft. and _____ in. to _____ ft. WELL WATER TO BE USED AS: 1. Domestic 3. Feedlot 5. Public water supply 7. Lawn and garden only 9. Dewatering 11. Injection well 2. Irrigation 4. Industrial 6. Oil field water supply 8. Air conditioning 10. Monitoring well 12. Other (Specify below) Was a chemical/bacteriological sample submitted to Department? YES NO ; If yes, what mo/day/yr was sample submitted _____ Was Water Well Disinfected? YES NO							
5 TYPE OF CASING USED: 1. Steel 3. RPM (SR) 5. Wrought Iron 7. Fiberglass 9. Other (Specify below) CASING JOINTS: Glued Threaded 2. PVC 4. ABS 6. Asbestos-Cement 8. Concrete tile SDR-26 Welded Clamped Blank casing diameter 5 in. to 25 ft., Dia. _____ in. to _____ ft., Dia. _____ in. to _____ ft. Casing height above land surface: 12 in., Weight: 2.35 lbs. / ft. Wall thickness or gauge No. .214 TYPE OF SCREEN OR PERFORATION MATERIAL: 1. Steel 3. Stainless Steel 5. Fiberglass 7. PVC 9. ABS 11. Other (specify) 2. Brass 4. Galvanized 6. Concrete Tile 8. RMP (SR) 10. Asbestos-Cement 12. None used (open hole) SCREEN OR PERFORATION OPENINGS ARE: 1. Continuous slot 3. Mill slot 5. Gauzed wrapped 7. Torch cut 9. Drilled holes 11. None (open hole) 2. Louvered shutter 4. Key punched 6. Wire wrapped 8. Saw cut 10. Other (specify) SCREEN - PERFORATION INTERVAL From 25 ft. to 40 ft., From _____ ft. to _____ ft. GRAVEL PACK INTERVALS: From 24 ft. to 40 ft., From _____ ft. to _____ ft.									
6 GROUT MATERIALS: 1. Neat cement 2. Cement Grout 3. Bentonite Other bentonite hole plug Grout Intervals: From 4 ft. to 24 ft., From _____ ft. to _____ ft., From _____ ft. to _____ ft. What is the nearest source of possible contamination: 1. Septic tank 4. Lateral lines 7. Pit privy 10. Livestock pens 13. Insecticide storage 15. Oil well/Gas well 2. Sewer lines 5. Cess Pool 8. Sewage lagoon 11. Fuel storage 14. Abandon water well 16. Other (specify below) 3. Watertight sewer line 6. Seepage pit 9. Feed yard 12. Fertilizer storage Direction from well? West How many feet? 100									
7 Contractor's or Landowner's Certification: This water well was 1. constructed 2. reconstructed or 3. plugged under my jurisdiction and was completed on (mo/day/year) 4-4-2003 and this record is to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 236 This water well record was completed on (mo/day/year) 4-7-2003 under the business name of Harp Well & Pump Service Inc. by (signature) <i>J. d. d. S. Harp</i>									