

1 LOCATION OF WATER WELL: | Fraction | Section Number | Township Number | Range Number
 COUNTY: 047 KEARNY | NE 1/4 NE 1/4 NW 1/4 | 17 | T 24 S | R 35 W

Distance and direction from nearest town or city street address of well if located within city?
 APPROX. 2.5 MILES WEST OF DEERFIELD.

2 WATER WELL OWNER: BENTRUP, CARL
 RR#, St. Address, Box #: RFD Board of Agriculture, Division of Water Resources
 City, State, ZIP code: LAKIN, KS 67838- Application Number:

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX: | 4 DEPTH OF COMPLETED WELL 335 ELEVATION: 0
 Depth(s) Groundwater Encountered 1. 58 ft. 2. 0 ft. 3. 0 ft.

X				WELL'S STATIC WATER LEVEL 40 ft. below land surface measured on mo/day/yr 09/17/92
				Pump test data: Well water was 0 ft. after 0 hours pumping 0 gpm
1	NW	NE		Estimated Yield 0 gpm: Well water was 0 ft. after 0 hours pumping 0 gpm
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				
41				
42				
43				
44				
45				
46				
47				
48				
49				
50				
51				
52				
53				
54				
55				
56				
57				
58				
59				
60				
61				
62				
63				
64				
65				
66				
67				
68				
69				
70				
71				
72				
73				
74				
75				

Bore Hole Diameter 9.875 in. to 335 ft., and in. to 0 ft.
 WELL WATER TO BE USED AS: 01 DOMESTIC
 Was a chemical/bacteriological sample submitted to department? No ;
 If yes, mo/day/yr sample was submitted Water well disinfected? Yes

5 TYPE OF BLANK CASING USED: 02 PVC CASING JOINTS: GLUED
 Blank casing diameter 5 in. to 335 ft., Dia in. to 0 ft., Dia in. to 0 ft.
 Casing height above land surface 12 in., weight 3 lbs/ft. Wall thickness or gauge No. .265
 TYPE OF SCREEN OR PERFORATION MATERIAL: 07 PVC
 SCREEN OR PERFORATION OPENINGS ARE: 03 MILL SLOT

SCREEN PERFORATED INTERVALS: From 295 ft. to 335 ft., From 0 ft. to 0 ft.
 From 0 ft. to 0 ft., From 0 ft. to 0 ft.
 GRAVEL PACK INTERVALS: From 25 ft. to 200 ft., From 0 ft. to 0 ft.
 From 210 ft. to 335 ft., From 0 ft. to 0 ft.

6 GROUT MATERIAL 03 BENTONITE
 Grout Intervals: From 5 ft. to 25 ft., From 200 ft. to 210 ft., From 0 ft. to 0 ft.
 What is the nearest source of possible contamination: 14 ABAND. WELL
 Direction from well? SOUTH How many feet? 75

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	5	01 CLAY			
5	50	01 CLAY 07 FINE SAND			
50	120	05 SAND 01 CLAY 14 MED GRAVEL			
120	148	01 CLAY			
148	190	05 SAND 14 MED GRAVEL 01 CLAY			
190	217	01 CLAY			
217	220	05 SAND 13 FINE GRAVEL			
220	228	01 CLAY			
228	240	05 SAND 13 FINE GRAVEL			
240	245	01 CLAY			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was Constructed under my jurisdiction and was completed on (mo/day/year) 09/03/92 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 145 This Water Well Record was completed on (mo/day/yr) 11/20/92 under the business name of HENKLE DRILLING & SUPPLY by (signature)

