

1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: Reno		SE 1/4 SE 1/4 SW 1/4	22	T 24 S	R 6 EW
Distance and direction from nearest town or city street address of well if located within city? 1.0 Mile West of Darlow, Kansas					
2 WATER WELL OWNER:		Mr. Gene F. Yoder		01968006	MW-6
RR#, St. Address, Box # :		2817 North Red Rock Road		Board of Agriculture, Division of Water Resources	
City, State, ZIP Code :		Hutchinson, Kansas 67501		Application Number:	
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL: 17.0 ft. ELEVATION: Approx Surface 1560			
		Depth(s) Groundwater Encountered 1. ft. 2. ft. 3. ft.			
		WELL'S STATIC WATER LEVEL 10 ft. below land surface measured on mo/day/yr 03/08/96			
		Pump test data: Well water was N/A ft. after hours pumping gpm			
		Est. Yield N/A gpm: Well water was N/A ft. after hours pumping gpm			
		Bore Hole Diameter 8.25 in. to 17 ft., and in. to ft.			
		WELL WATER TO BE USED AS:			
		5 Public water supply 8 Air conditioning 11 Injection well			
		1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below)			
		2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well			
		Was a chemical/bacteriological sample submitted to Department? Yes No X If yes, mo/day/yr sample was submitted			
		Water Well Disinfected? Yes No X			
5 TYPE OF BLANK CASING USED:		CASING JOINTS: Glued Clamped			
1 Steel 3 RMP (SR)		5 Wrought iron 8 Concrete tile			
2 PVC 4 ABS		6 Asbestos-Cement 9 Other (specify below) Welded			
Blank casing diameter 2 in. to 7 ft., Dia		7 Fiberglass Threaded X			
Casing height above land surface 36 in., weight		lbs./ft. Wall thickness or gauge No. Schedule 40			
TYPE OF SCREEN OR PERFORATION MATERIAL:		7 PVC 10 Asbestos-cement			
1 Steel 3 Stainless steel 5 Fiberglass 8 RMP (SR)		11 Other (specify)			
2 Brass 4 Galvanized steel 6 Concrete tile 9 ABS		12 None used (open hole)			
SCREEN OR PERFORATION OPENINGS ARE:		5 Gauzed wrapped 8 Saw cut 11 None (open hole)			
1 Continuous slot 3 Mill slot 6 Wire wrapped 9 Drilled holes					
2 Louvered shutter 4 Key punched 7 Torch cut 10 Other (specify)					
SCREEN-PERFORATED INTERVALS:		From 7.0 ft. to 17.0 ft. From ft. to ft.			
GRAVEL PACK INTERVALS:		From 5.5 ft. to 17.0 ft. From ft. to ft.			
6 GROUT MATERIAL:		3 Bentonite 4 Other			
Grout Intervals: From 0 ft. to 3 ft. From 3 ft. to 5.5 ft. From ft. to ft.					
What is the nearest source of possible contamination:		10 Livestock pens 14 Abandoned water well			
1 Septic tank 4 Lateral lines 7 Pit privy 11 Fuel storage 15 Oil well/Gas well					
2 Sewer lines 5 Cess pool 8 Sewage lagoon 12 Fertilizer storage 16 Other (specify below)					
3 Watertight sewer lines 6 Seepage pit 9 Feedyard 13 Insecticide storage					
Direction from well?		How many feet?			
FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	1.0	Dark Brown Fat Clay			
1.0	5.0	Brown, Sandy Fat Clay			
5.0	17.0	Brown, Fine to Medium Sand			
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was 1 constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 03/07/96 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 416 This Water Well Record was completed on (mo/day/yr) 4-2-96 under the business name of Terracon Consultants, Inc. by (signature) Steve Fischer					