

1	LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County:	Sedowick	NE 1/4 SE 1/4 NE 1/4	20	T 25 S	R 3 EW

Distance and direction from nearest town or city street address of well if located within city?
FARMERS COOPERATIVE ELEVATOR 650 S. Ohio, Mt Hope, KS mw-5

2 WATER WELL OWNER: **FARMERS COOPERATIVE ELEVATOR**

RR#, St. Address, Box # : **650 S. Ohio** Board of Agriculture, Division of Water Resources

City, State, ZIP Code : **MT. HOPE, KS 67108** Application Number:

LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

N			
	NW	NE	X
W			
	SW	SE	
			E

1 Mile

4 DEPTH OF COMPLETED WELL. 40.25 ft. ELEVATION: 1443.66

Depth(s) Groundwater Encountered 1. 30 ft. 2. - ft. 3. - ft.

WELL'S STATIC WATER LEVEL 30.57 ft. below land surface measured on mo/day/yr 3-6-93

Pump test data: Well water was - ft. after - hours pumping - gpm

Est. Yield - gpm Well water was - ft. after - hours pumping - gpm

Bore Hole Diameter 8 in. to 40.5 ft., and - in. to - ft.

WELL WATER TO BE USED AS:

5 Public water supply	8 Air conditioning	11 Injection well
1 Domestic	3 Feedlot	6 Oil field water supply
2 Irrigation	4 Industrial	7 Lawn and garden only
		9 Dewatering
		10 Monitoring well
		12 Other (Specify below)

Was a chemical/bacteriological sample submitted to Department? Yes - No X If yes, mo/day/yr sample was submitted -

Water Well Disinfected? Yes - No X

TYPE OF BLANK CASING USED:		5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued Clamped	
1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)	Welded	
2 PVC	4 ABS	7 Fiberglass		Threaded. <i>X</i>	
Blank casing diameter <i>2</i> in. to <i>25.25</i> ft., Dia in. to ft., Dia in. to ft.					
Casing height above land surface <i>32.16</i> in., weight lbs./ft. Wall thickness or gauge No. <i>40</i>					
TYPE OF SCREEN OR PERFORATION MATERIAL:		2 PVC		10 Asbestos-cement	
1 Steel	3 Stainless steel	5 Fiberglass	8 RMP (SR)	11 Other (specify)	
2 Brass	4 Galvanized steel	6 Concrete tile	9 ABS	12 None used (open hole)	
SCREEN OR PERFORATION OPENINGS ARE:		5 Gauzed wrapped	8 Saw cut	11 None (open hole)	
1 Continuous slot	2 Mill slot	6 Wire wrapped	9 Drilled holes		
2 Louvered shutter	4 Key punched	7 Torch cut	10 Other (specify)		
SCREEN-PERFORATED INTERVALS:		From <i>40.25</i> ft. to <i>25.25</i> ft.,	From <i>-</i> ft. to <i>-</i> ft.,		
		From <i>-</i> ft. to <i>-</i> ft.,	From <i>-</i> ft. to <i>-</i> ft.,		
GRAVEL PACK INTERVALS:		From <i>40.5</i> ft. to <i>23.25</i> ft.,	From <i>-</i> ft. to <i>-</i> ft.,		
		From <i>-</i> ft. to <i>-</i> ft.,	From <i>-</i> ft. to <i>-</i> ft.,		

5 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other
Grout Intervals: From 23.25 ft. to 0 ft., From - ft. to - ft., From - ft. to - ft.
What is the nearest source of possible contamination:
1 Septic tank 4 Lateral lines 7 Pit privy 10 Livestock pens 14 Abandoned water well
2 Sewer lines 5 Cess pool 8 Sewage lagoon 11 Fuel storage 15 Oil well/Gas well
3 Watertight sewer lines 6 Seepage pit 9 Feedyard 12 Fertilizer storage 16 Other (specify below)
13 Insecticide storage
Direction from well? South How many feet? 141

[illegible]

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 3/2/93 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 416 This Water Well Record was completed on (mo/day/yr) 7/23/93 under the business name of Terracon Consultants Inc by (signature) Richard D. Morgan