

1 LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County: <u>Finney</u>	<u>N 1/2</u> 1/4 1/4 1/4	<u>10</u>	T <u>25</u> S	R <u>31</u> EW

Distance and direction from nearest town or city street address of well if located within city?

1 1/2 m W Maple St of Pierceville 500 yds to South

2 WATER WELL OWNER:	RR#, St. Address, Box # :	Board of Agriculture, Division of Water Resources
City, State, ZIP Code :	<u>Pierceville, KS 67268</u>	Application Number:

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL: <u>174</u> ft. ELEVATION:
	Depth(s) Groundwater Encountered 1. ft. 2. ft. 3. ft. WELL'S STATIC WATER LEVEL <u>34</u> ft. below land surface measured on mo/day/yr <u>2-28-08</u> Pump test data: Well water was ft. after hours pumping gpm Est. Yield gpm: Well water was ft. after hours pumping gpm Bore Hole Diameter <u>9 1/8</u> in. to <u>1.80</u> in. to in. to in. WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well <u>STOCK</u> Was a chemical/bacteriological sample submitted to Department? Yes.....No. <u>X</u> If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes <u>X</u> No

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued <u>X</u> Clamped
1 Steel	6 Asbestos-Cement	9 Other (specify below)	Welded
<u>X</u> PVC	7 Fiberglass		Threaded
3 RMP (SR)			
4 ABS			
Blank casing diameter <u>5</u> in. to <u>1.54</u> ft., Dia			
Casing height above land surface <u>20</u> in., weight <u>2.00</u> lbs./ft. Wall thickness or gauge No. <u>S.D.R. 17</u>			
TYPE OF SCREEN OR PERFORATION MATERIAL:	<u>X</u> PVC	10 Asbestos-cement	
1 Steel	8 RMP (SR)	11 Other (specify)	
2 Brass	9 ABS	12 None used (open hole)	
3 Stainless steel			
4 Galvanized steel			
5 Concrete tile			
SCREEN OR PERFORATION OPENINGS ARE:	5 Gauzed wrapped	<u>X</u> Saw cut	11 None (open hole)
1 Continuous slot	6 Wire wrapped	9 Drilled holes	
2 Louvered shutter	7 Torch cut	10 Other (specify)	
4 Key punched			
SCREEN-PERFORATED INTERVALS:	From <u>154</u> ft. to <u>174</u> ft., From <u>154</u> ft. to <u>174</u> ft.		
GRAVEL PACK INTERVALS:	From <u>150</u> ft. to <u>174</u> ft., From <u>150</u> ft. to <u>174</u> ft.		
	From <u>25</u> ft. to <u>130</u> ft., From <u>25</u> ft. to <u>130</u> ft.		

6 GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 Bentonite <u>X</u>	4 Other
Grout Intervals: From <u>0</u> ft. to <u>25</u> ft., From <u>130</u> ft. to <u>150</u> ft., From				
What is the nearest source of possible contamination:	1 Septic tank	4 Lateral lines	7 Pit privy	10 Livestock pens
	2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage
	3 Watertight sewer lines	6 Seepage pit	9 Feedyard	12 Fertilizer storage
				14 Abandoned water well
				15 Oil well/Gas well
				16 Other (specify below)
				<u>Field</u>

Direction from well?	How many feet?		
FROM TO LITHOLOGIC LOG FROM TO PLUGGING INTERVALS			
0 5	Fine Sand		
5 41	Coarse gravel		
41 17	Hard Rock		
17 118	Brown clay		
118 140	Fine to med Sand & gravel		
140 147	Brown Sandy clay		
147 150	Fine to med Sand & gravel		
150 153	Brown Sandy clay		
153 174	Fine to med Sand & gravel		
174 175	Yellow clay		
175 180	Blue S talp		

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>4-20-08</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. <u>172</u> This Water Well Record was completed on (mo/day/yr) <u>4-21-08</u> under the business name of <u>Juragan Water Well Service</u> by (signature) <u>me</u>
--