

1 LOCATION OF WATER WELL: Fraction Section Number Township Number Range Number
 COUNTY: FORD SW 1/4 SW 1/4 NW 1/4 11 T 26 S R 22 W

Distance and direction from nearest town or city street address of well if located within city?
 FROM SPEARVILLE, KS. - 1 1/2 SOUTH, 3 EAST AND 1 1/2 SOUTH

2 WATER WELL OWNER: ROGER BROSTE Board of Agriculture, Division of Water Resources
 RR#, St. Address, Box #: 10739 28 ROAD Application Number:
 City, State, ZIP code: SPEARVILLE, KS 67876-

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

NW	NE		
X			
SW	SE		

4 DEPTH OF COMPLETED WELL 105 ELEVATION: 0
 Depth(s) Groundwater Encountered 1. 0 ft. 2. 0 ft. 3. 0 ft.

WELL'S STATIC WATER LEVEL 30 ft. below land surface measured on mo/day/yr 07/25/95
 Pump testdata: Well water was 0 ft. after 0 hours pumping 0 gpm
 Estimated Yield 30 gpm: Well water was 0 ft. after 0 hours pumping 0 gpm
 Bore Hole Diameter 10 in. to 105 ft., and in. to 0 ft.

WELL WATER TO BE USED AS: DOMESTIC

Was a chemical/bacteriological sample submitted to department? No;
 If yes, mo/day/yr sample was submitted Water well disinfected? Yes

5 TYPE OF BLANK CASING USED: PVC CASING JOINTS: GLOUED
 Blank casing diameter 5 in. to 105 ft., Dia in. to 0 ft., Dia in. to 0 ft.
 Casing height above land surface 12 in., weight 200 lbs/ft. Wall thickness or gauge No. 21
 TYPE OF SCREEN OR PERFORATION MATERIAL: PVC
 SCREEN OR PERFORATION OPENINGS ARE: SAW CUT

SCREEN PERFORATED INTERVALS: From 60 ft. to 100 ft., From 0 ft. to 0 ft.
 From 0 ft. to 0 ft., From 0 ft. to 0 ft.
 GRAVEL PACK INTERVALS: From 25 ft. to 105 ft., From 0 ft. to 0 ft.
 From 0 ft. to 0 ft., From 0 ft. to 0 ft.

6 GROUT MATERIAL BENTONITE
 Grout Intervals: From 5 ft. to 25 ft., From 0 ft. to 0 ft., From 0 ft. to 0 ft.
 What is the nearest source of possible contamination: NONE - NEW SITE
 Direction from well? How many feet? 0

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	20	TOPSOIL CLAY			
20	50	GRAY CLAY			
50	100	TAN IN COLOR SANDSTONE			
100	120	GRAY CLAY LAYER(S) SANDSTONE			
120	130	GRAY CLAY			
130	140	SANDSTONE			
140	150	GRAY CLAY SANDSTONE IN LAYERS			
150	160	BLUE SHALE			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was Constructed under my jurisdiction and was completed on (mo/day/year) 07/27/95 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 179 This Water Well Record was completed on (mo/day/yr) 08/02/95 under the business name of JOE'S WELL SERVICE, INC. by (signature) *Joseph C. Cist*