

1 LOCATION OF WATER WELL: Fraction : Section Number : Township Number : Range Number  
 COUNTY: 029 FORD : NW 1/4 NW 1/4 SW 1/4 : 25 : T 26 S : R 22 N

Distance and direction from nearest town or city street address of well if located within city?  
 1 1/2 MILES SOUTH AND 3 1/2 MILES EAST OF SPEARVILLE

2 WATER WELL OWNER: LEONARD TEMAAT #395 Board of Agriculture, Division of Water Resources  
 RR#, St. Address, Box #: R.R.2, BOX 98  
 City, State, ZIP code : SPEARVILLE, KS 67876- Application Number:

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL 89 ELEVATION: 0																									
<table border="1"> <tr> <td>/ \</td> <td></td> <td></td> <td></td> </tr> <tr> <td>1</td> <td>NW</td> <td>NE</td> <td></td> </tr> <tr> <td>M</td> <td></td> <td></td> <td></td> </tr> <tr> <td>1</td> <td>X</td> <td></td> <td></td> </tr> <tr> <td>e</td> <td>SW</td> <td>SE</td> <td></td> </tr> <tr> <td>\ /</td> <td></td> <td></td> <td></td> </tr> </table>		/ \				1	NW	NE		M				1	X			e	SW	SE		\ /				Depth(s) Groundwater Encountered 1. 0 ft. 2. 0 ft. 3. 0 ft. WELL'S STATIC WATER LEVEL 28 ft. below land surface measured on mo/day/yr Pump test data: Well water was 0 ft. after 0 hours pumping 0 gpm Estimated Yield 0 gpm: Well water was 0 ft. after 0 hours pumping 0 gpm Bore Hole Diameter 8.75 in. to 89 ft., and in. to 0 ft. WELL WATER TO BE USED AS: 01 DOMESTIC Was a chemical/bacteriological sample submitted to department? No ; If yes, mo/day/yr sample was submitted Water well disinfected? Yes	
/ \																											
1	NW	NE																									
M																											
1	X																										
e	SW	SE																									
\ /																											

5 TYPE OF BLANK CASING USED: 02 PVC CASING JOINTS: GLUED  
 Blank casing diameter 5 in. to 79 ft., Dia in. to 0 ft., Dia in. to 0 ft.  
 Casing height above land surface 12 in., weight 0 lbs/ft. Wall thickness or gauge No. 26  
 TYPE OF SCREEN OR PERFORATION MATERIAL: 07 PVC  
 SCREEN OR PERFORATION OPENINGS ARE: 08 SAW CUT

SCREEN PERFORATED INTERVALS:	From 79 ft. to 89 ft., From 0 ft. to 0 ft.
GRAVEL PACK INTERVALS:	From 0 ft. to 0 ft., From 0 ft. to 0 ft.
	From 25 ft. to 89 ft., From 0 ft. to 0 ft.
	From 0 ft. to 0 ft., From 0 ft. to 0 ft.

6 GROUT MATERIAL 03 BENTONITE  
 Grout Intervals: From 1 ft. to 25 ft., From 0 ft. to 0 ft., From 0 ft. to 0 ft.  
 What is the nearest source of possible contamination: 01 SEPTIC TANK  
 Direction from well? EAST How many feet? 75

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	70	TAN CLAY			
70	79	GREY CLAY			
79	88	05 SAND AND 17 GRAVEL			
88	90	GREY CLAY			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was Constructed under my jurisdiction and was completed on (mo/day/year) 11/18/97 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 224 This Water Well Record was completed on (mo/day/yr) 11/19/97 under the business name of CARL HAYSE WATER WELL SVC by (signature) Carl Hayse