

1	LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County:	Reno	NE $\frac{1}{4}$ NE $\frac{1}{4}$ SE $\frac{1}{4}$	27	T 26 S	R 4 N /W

Distance and direction from nearest town or city street address of well if located within city? $\frac{1}{2}$ mi. North of St. Joe, Ks.

2	WATER WELL OWNER:	Bruce Hobbs, c/o Fahrenheit Heating & Cooling	
	RR#, St. Address, Box # :	1227 W. McCormick	Board of Agriculture, Division of Water Resources
	City, State, ZIP Code :	Wichita, KS 67213	Application Number:

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

4 DEPTH OF COMPLETED WELL 117 ft. ELEVATION: _____

Depth(s) Groundwater Encountered 1 _____ ft. 2 _____ ft. 3 _____ ft.

WELL'S STATIC WATER LEVEL 60 ft. below land surface measured on mo/day/yr 1/10/06

Pump test data: Well water was _____ ft. after _____ hours pumping _____ gpm

Est. Yield 15-20 gpm: Well water was _____ ft. after _____ hours pumping _____ gpm

WELL WATER TO BE USED AS:

1 Domestic	3 Feedlot	5 Public water supply	8 Air conditioning	11 Injection well
2 Irrigation	4 Industrial	6 Oil field water supply	9 Dewatering	12 Other (Specify below)
		<u>7</u> Domestic (lawn & garden)	10 Monitoring well	

Was a chemical/bacteriological sample submitted to Department? Yes _____ No X _____; If yes, mo/day/yr sample was submitted _____

Water Well Disinfected? Yes X _____ No _____

5 TYPE OF BLANK CASING USED:		5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued ☒ Clamped ☐
1 Steel	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)	Welded ☐
☒ PVC	4 ABS	7 Fiberglass		Threaded ☐

Blank casing diameter 5 in. to 37 ft., Dia 5 in. to 47 to 77 ft., Dia in. to ft.

Casing height above land surface 12 in., weight 2.37 lbs./ft. Wall thickness or gauge No. 214

TYPE OF SCREEN OR PERFORATION MATERIAL:		☒ PVC	10 Asbestos-Cement
1 Steel	3 Stainless Steel	8 RMP (SR)	11 Other (Specify)
2 Brass	4 Galvanized Steel	9 ABS	12 None used (open hole)

SCREEN OR PERFORATION OPENINGS ARE:

1 Continuous slot	3 ☒ Mill slot	5 Guazed wrapped	8 Saw cut	11 None (open hole)
2 Louvered shutter	4 ☒ Key punched	6 Wire wrapped	9 Drilled holes	
		7 Torch cut	10 Other (specify)	ft.

SCREEN-PERFORATED INTERVALS: From 37 ft. to 47 ft., From 77 ft. to 117 ft.

GRAVEL PACK INTERVALS: From 20 ft. to 117 ft., From ft. to ft.

From ft. to ft., From ft. to ft.

6] GROUT MATERIAL:		1 Neat cement	2 Cement grout	☒ 3 Bentonite	4 Other.....
Grout Intervals:		From0..... ft. to20..... ft.	From ft. to ft.	From ft. to ft.	From ft. to ft.
What is the nearest source of possible contamination:			10 Livestock pens 14 Abandoned water well		
1 Septic tank	☒ Lateral lines	7 Pit privy	11 Fuel storage		
2 Sewer lines	5 Cess pool	8 Sewage lagoon	12 Fertilizer storage		
3 Watertight sewer lines	6 Seepage pit	9 Feedyard	13 Insecticide storage		
Direction from well? South			How many feet? 100		

[illegible]

7. CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was ☒ constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 1/13/06 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No 138 This Water Well Record was completed on (mo/day/yr) 1/19/06 under the business name of Peterson Irrigation, Inc. by (signature) Mike Peterson