

1 LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
County: <u>RENO</u>	<u>SW 1/4 SW 1/4 SE 1/4</u>	<u>4</u>	<u>T 26 S</u>	<u>R 6 E/W</u>

Distance and direction from nearest town or city street address of well if located within city?

2 EAST + 2 NORTH OF PRETTY PRAIRIE

2 WATER WELL OWNER: LONESTAR CEMETARY
 RR#, St. Address, Box #: 3218 W. SUN CITY ROAD
 City, State, ZIP Code: PRETTY PRAIRIE KS

Board of Agriculture, Division of Water Resources

Application Number:

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:	4 DEPTH OF COMPLETED WELL: <u>34</u> ft. ELEVATION:
	Depth(s) Groundwater Encountered 1. ft. 2. ft. 3. ft. WELL'S STATIC WATER LEVEL <u>12</u> ft. below land surface measured on mo/day/yr Pump test data: Well water was ft. after hours pumping gpm Est. Yield gpm: Well water was ft. after hours pumping gpm Bore Hole Diameter. in. to ft., and in. to ft. WELL WATER TO BE USED AS: 1 <u>Domestic</u> 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well Was a chemical/bacteriological sample submitted to Department? Yes No <u>X</u> If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes <u>X</u> No

5 TYPE OF BLANK CASING USED:	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued Clamped
1 <u>Steel</u>	3 RMP (SR)	6 Asbestos-Cement	9 Other (specify below)
2 PVC	4 ABS	7 Fiberglass	Welded
Blank casing diameter <u>5</u> in. to ft., Dia. in. to ft., Dia. in. to ft.			Threaded
Casing height above land surface <u>48</u> in., weight lbs./ft. Wall thickness or gauge No.			
TYPE OF SCREEN OR PERFORATION MATERIAL:	7 PVC	10 Asbestos-cement	
1 Steel	3 Stainless steel	5 Fiberglass	8 RMP (SR)
2 Brass	4 <u>Galvanized steel</u>	6 Concrete tile	9 ABS
SCREEN OR PERFORATION OPENINGS ARE:	5 Gauzed wrapped	8 Saw cut	11 None (open hole)
1 Continuous slot	3 Mill slot	6 Wire wrapped	9 Drilled holes
2 Louvered shutter	4 Key punched	7 Torch cut	10 Other (specify) <u>N/A</u>
SCREEN-PERFORATED INTERVALS:	From <u>N/A</u> ft. to <u>N/A</u> ft., From ft. to ft.		
GRAVEL PACK INTERVALS:	From ft. to ft., From ft. to ft.		

6 GROUT MATERIAL:	1 Neat cement	2 Cement grout	3 <u>Bentonite</u>	4 Other
Grout Intervals: From <u>4.6</u> ft. to <u>12.8</u> ft., From ft. to ft.				
What is the nearest source of possible contamination:	1 <u>Septic tank</u>	4 Lateral lines	7 Pit privy	10 Livestock pens
	2 Sewer lines	5 Cess pool	8 Sewage lagoon	11 Fuel storage
	3 Watertight sewer lines	6 Seepage pit	9 Feedyard	12 Fertilizer storage
				13 Insecticide storage
				14 Abandoned water well
				15 Oil well/Gas well
				16 Other (specify below)

Direction from well?		How many feet?	
FROM	TO	LITHOLOGIC LOG	PLUGGING INTERVALS
		0	4
		4.8	12.8
		12.8	34
			<u>DIRT CLAY (COMPACTED)</u>
			<u>BENTONITE</u>
			<u>CHLORINATED SAND</u>
			<u>Plugged</u>

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 11/26/91 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. This Water Well Record was completed on (mo/day/yr) 11/26/91 under the business name of William R. Pacheco by (signature) William R. Pacheco