

1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: Sedgwick		NW 1/4 NE 1/4 NW 1/4	36	T 27 S	R 1 EW

Distance and direction from nearest town or city street address of well if located within city?

3435 West Harry Street, Wichita, Kansas

2 WATER WELL OWNER: Batson Properties		Paragon NDT & Finishes, Inc.	01968021	MW-2F
RR#, St. Address, Box # : 1029 S. West Street		1015 S. West Street	Board of Agriculture, Division of Water Resources	
City, State, ZIP Code : Wichita, KS 67213		Wichita, KS 67213	Application Number:	

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL: 59 ft. ELEVATION: Approx 1299	
		Depth(s) Groundwater Encountered 1. 14 ft. 2. ft. 3. ft.	
		WELL'S STATIC WATER LEVEL 11.2 ft. below land surface measured on mo/day/yr 10/31/96	
		Pump test data: Well water was ft. after hours pumping gpm	
		Est. Yield N/A gpm: Well water was ft. after hours pumping gpm	
		Bore Hole Diameter 8.25 in. to 59 ft. and in. to ft.	
WELL WATER TO BE USED AS:		5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Lawn and garden only 10 Monitoring well	
Was a chemical/bacteriological sample submitted to Department? Yes No X		If yes, mo/day/yr sample was submitted	
Water Well Disinfected? Yes No X			

5 TYPE OF BLANK CASING USED:		5 Wrought iron 8 Concrete tile		CASING JOINTS: Glued Clamped	
1 Steel 3 RMP (SR)		6 Asbestos-Cement 9 Other (specify below)		Welded	
2 PVC 4 ABS		7 Fiberglass		Threaded X	
Blank casing diameter 2 in. to 9 ft. Dia		in. to ft. Dia		in. to ft.	
Casing height above land surface -2 in. weight		lbs./ft. Wall thickness or gauge No. Sch 40			
TYPE OF SCREEN OR PERFORATION MATERIAL:		7 PVC		10 Asbestos-cement	
1 Steel 3 Stainless steel		8 RMP (SR)		11 Other (specify)	
2 Brass 4 Galvanized steel		9 ABS		12 None used (open hole)	
SCREEN OR PERFORATION OPENINGS ARE:		5 Gauzed wrapped		8 Saw cut 11 None (open hole)	
1 Continuous slot 3 Mill slot		6 Wire wrapped		9 Drilled holes	
2 Louvered shutter 4 Key punched		7 Torch cut		10 Other (specify)	
SCREEN-PERFORATED INTERVALS:		From 9 ft. to 54 ft.		ft. to ft.	
GRAVEL PACK INTERVALS:		From 6 ft. to 54 ft.		ft. to ft.	
From ft. to ft.		ft. to ft.		ft. to ft.	