

1 LOCATION OF WATER WELL:	Fraction <u>SW 1/4 NE 1/4 SW 1/4</u>	Section Number <u>18</u>	Township Number <u>T 27 S</u>	Range Number <u>R 1 E</u>
County: <u>Sequoyia</u>				
Distance and direction from nearest town or city street address of well if located within city? <u>11402 Delano</u>				
2 WATER WELL OWNER: <u>Mr Harris</u>				
RR#, St. Address, Box # : <u>11402 Delano</u>		Board of Agriculture, Division of Water Resources		
City, State, ZIP Code : <u>Wichita KS</u>		Application Number: <u>67712</u>		
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL <u>47</u> ft. ELEVATION: <u>1300</u>		
		Depth(s) Groundwater Encountered 1 <u>27</u> ft. 2 _____ ft. 3 _____ ft. WELL'S STATIC WATER LEVEL <u>27</u> ft. below land surface measured on mo/day/yr <u>11-1-04</u> Pump test data: Well water was _____ ft. after _____ hours pumping _____ gpm Est. Yield _____ gpm: Well water was _____ ft. after _____ hours pumping _____ gpm WELL WATER TO BE USED AS: 1 Domestic 3 Feedlot 5 Public water supply 8 Air conditioning 11 Injection well 2 Irrigation 4 Industrial 6 Oil field water supply 9 Dewatering 12 Other (Specify below) <u>0</u> Domestic (lawn & garden) 10 Monitoring well		
		Was a chemical/bacteriological sample submitted to Department? Yes _____ No <u>X</u> ; If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes _____ No <u>X</u>		
5 TYPE OF BLANK CASING USED:				
1 Steel <u>0</u> PVC 3 RMP (SR) 4 ABS		5 Wrought iron 6 Asbestos-Cement 7 Fiberglass 8 Concrete tile 9 Other (specify below)		
Blank casing diameter <u>5</u> in. to <u>3.7</u> ft., Dia _____ in. to _____ ft., Dia _____ in. to _____ ft.				
Casing height above land surface <u>12</u> in., weight _____ lbs./ft. Wall thickness or gauge No. <u>160</u>				
TYPE OF SCREEN OR PERFORATION MATERIAL:				
1 Steel 2 Brass 3 Stainless Steel 4 Galvanized Steel		5 Fiberglass 6 Concrete tile <u>0</u> PVC 8 RMP (SR) 9 ABS 10 Asbestos-Cement 11 Other (Specify) 12 None used (open hole)		
SCREEN OR PERFORATION OPENINGS ARE:				
1 Continuous slot 2 Louvered shutter <u>0</u> Mill slot 4 Key punched		5 Gauzed wrapped 6 Wire wrapped 7 Torch cut 8 Saw cut 9 Drilled holes 10 Other (specify) 11 None (open hole)		
SCREEN-PERFORATED INTERVALS: From _____ ft. to <u>47</u> ft., From _____ ft. to _____ ft.				
GRAVEL PACK INTERVALS: From _____ ft. to _____ ft., From _____ ft. to _____ ft.				
<u>none</u>				
6 GROUT MATERIAL:				
1 Neat cement		2 Cement grout		
3 Bentonite		4 Other		
Grout Intervals: From <u>0</u> ft. to <u>20</u> ft., From _____ ft. to _____ ft., From _____ ft. to _____ ft.				
What is the nearest source of possible contamination:				
1 Septic tank 2 Sewer lines 3 Watertight sewer lines		4 Lateral lines 5 Cess pool 6 Seepage pit 7 Pit privy 8 Sewage lagoon 9 Feedyard 10 Livestock pens 11 Fuel storage 12 Fertilizer storage 13 Insecticide storage		
Direction from well? <u>South</u>		How many feet? <u>15</u>		
FROM	TO	LITHOLOGIC LOG	FROM	TO
<u>0</u>	<u>16</u>	<u>Top Soil</u>		
<u>16</u>	<u>33</u>	<u>Fine Tan Sand</u>		
<u>33</u>	<u>47</u>	<u>Coarse Tan Sand</u>		
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>11-1-04</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No. <u>472</u> This Water Well Record was completed on (mo/day/yr) <u>11-1-04</u> under the business name of <u>Beaulieu Pumps & Well Dr.</u> by (signature) <u>David Beck</u>				