

00326573

1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: <u>Sedgewick</u>		<u>NW 1/4 SE 1/4 SE 1/4</u>	<u>31</u>	<u>T 27 S</u>	<u>R 3 E</u> EW
Distance and direction from nearest town or city street address of well if located within city? <u>South of Village</u>					
731.01 North, 1070.22 West					
2 WATER WELL OWNER: <u>Farmers Coop Elevator</u>					
RR#, St. Address, Box # : <u>2220 S. County Rd</u>			Board of Agriculture, Division of Water Resources		
City, State, ZIP Code : <u>Garden Plains, KS</u>			Application Number:		
3 LOCATE WELL'S LOCATION WITH		4 DEPTH OF COMPLETED WELL <u>13</u> ft. ELEVATION: <u>1450.73</u>			
AN "X" IN SECTION BOX:		Depth(s) Groundwater Encountered 1 <u>6.5</u> ft. 2 ft. 3 ft. WELL'S STATIC WATER LEVEL <u>6.5</u> ft. below land surface measured on mo/day/yr <u>3/2/04</u> Pump test data: Well water was ft. after hours pumping gpm Est. Yield gpm: Well water was ft. after hours pumping gpm WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well 1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below) 2 Irrigation 4 Industrial 7 Domestic (lawn & garden) <u>10 Monitoring well</u>			
		Was a chemical/bacteriological sample submitted to Department? Yes No ☒ If yes, mo/day/yr sample was submitted Water Well Disinfected? Yes No			
5 TYPE OF BLANK CASING USED:					
1 Steel		3 RMP (SR)	5 Wrought iron	8 Concrete tile	CASING JOINTS: Glued Clamped
2 <u>PVC</u>		4 ABS	6 Asbestos-Cement	9 Other (specify below)	Welded
			7 Fiberglass		Threaded ☒
Blank casing diameter <u>2</u> in. to <u>4</u> ft., Dia in. to ft., Dia in. to ft.					
Casing height above land surface <u>~1.6</u> in., weight lbs./ft. Wall thickness or gauge No. <u>SEH 40</u>					
TYPE OF SCREEN OR PERFORATION MATERIAL:					
1 Steel		3 Stainless Steel	5 Fiberglass	8 RMP (SR)	10 Asbestos-Cement
2 Brass		4 Galvanized Steel	6 Concrete tile	9 ABS	11 Other (Specify)
					12 None used (open hole)
SCREEN OR PERFORATION OPENINGS ARE:					
1 Continuous slot		3 <u>Mill slot</u>	5 Gauzed wrapped	8 Saw cut	11 None (open hole)
2 Louvered shutter		4 Key punched	6 Wire wrapped	9 Drilled holes	
			7 Torch cut	10 Other (specify)	ft.
SCREEN-PERFORATED INTERVALS: From <u>3</u> ft. to <u>13</u> ft., From ft. to ft.					
GRAVEL PACK INTERVALS: From <u>2</u> ft. to <u>13</u> ft., From ft. to ft.					
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 <u>Bentonite</u> 4 Other					
Grout intervals: From <u>15</u> ft. to <u>2</u> ft., From ft. to ft., From ft. to ft.					
What is the nearest source of possible contamination:					
1 Septic tank		4 Lateral lines	7 Pit privy	10 Livestock pens	14 Abandoned water well
2 Sewer lines		5 Cess pool	8 <u>Sewage lagoon</u> <u>South</u>	11 Fuel storage	15 Oil well/Gas well
3 Watertight sewer lines		6 Seepage pit	9 Feedyard	12 Fertilizer storage	16 Other (specify below) <u>LAST SITE</u>
Direction from well? <u>N</u> How many feet?					
FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	1	Gravel			
1	5	Clay, brown, Dry, low plasticity, med odor / CL			
5	7	Clay, brown, Dry, med plasticity, high odor / CL			
7	13	Clay, Grey, moist, med plasticity, very strong odor / CL			
13	-	Shale			
		<u>mw 12</u>			
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>3/2/04</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No <u>594</u> This Water Well Record was completed on (mo/day/yr) <u>3/29/04</u> under the business name of <u>Coranco Great Plains</u> by (signature) <u>[Signature]</u>					