

Drilling Log

Project Name <u>Cessna</u>						Boring No. <u>B19(A)</u>	
Project No. <u>85-141-4-001</u>						Page <u>1</u> of <u>1</u>	
Ground Elevation			Location <u>See Location II-1</u>			Total Footage <u>11'</u>	
Drilling Type	Hole Size	Overburden Footage	Bedrock Footage	Overburden Samples	No. Core Boxes	Depth To Water	Date Measured
<u>Hollow Auger</u>	<u>6 1/4"</u>	<u>11'</u>	<u>0'</u>	<u>6</u>	<u>0</u>	<u>See Remarks</u>	
Drilling Co. <u>Layne Western Company Inc</u>				Driller (s) <u>R. Crowl, R. Cleverly, B. Seymour</u>			
Drilling Rig <u>Acker AD 2</u>				Penetration Test <u>Standard</u>			
Drilling Date <u>2/26/86</u>		To		Field Observer (s) <u>M. Eversman</u>			

Depth	Description	Log or Class	Blow Count	Core Recov. & Loss	Box Sample No.	Remarks
1	Grey silty clay moist med plasticity, trace fine sand		1 1/2 / 2	4 1/8"		started @ 12:15 pm
2			2 3/5		SS ₁	Background OVA = 3 ppm
3	as above		3 5/5		SS ₂	OVA = 0 ppm
4			1 1/2 / 3		SS ₃	OVA = 0 ppm
5	as above, no sand					Metal Sample #2
6	as above trace fine sand		2 5/5		SS ₄	OVA = 4 ppm
7	as above, trace sand		2 1/4 / 4		SS ₅	OVA = 1 ppm
8						
9	as above, some fine sand		3 3/3		SS ₆	OVA = 4 ppm
10						
11	TD = 11'					@ 11' auger refusal. Offset 5' to the east to red will. 11' auger refusal. Pulled auger and grouted. completed @ 3:00 pm
12						
13						