

-revised-

WATER WELL RECORD Form WWC-5

Original Record Correction Change in Well Use

Division of Water Resources App. No.

[Blank Box]

Well ID MW9

1 LOCATION OF WATER WELL: County: KINGMAN Fraction NE 1/4 NE 1/4 NE 1/4 NE 1/4 Section Number 5 Township Number T 28 S Range Number R 7 E W

2 WELL OWNER: Last Name: Business: WHITE'S KINGCO, INC. Address: 858 E. D AVE City: KINGMAN State: KS ZIP: 67068 Street or Rural Address where well is located

3 LOCATE WELL WITH "X" IN SECTION BOX: N W E S [Diagram showing section box with 'X' in NW corner]

4 DEPTH OF COMPLETED WELL: 19 ft. Depth(s) Groundwater Encountered: 1) 19 ft. 2) 6.31 ft. WELL'S STATIC WATER LEVEL: 6.31 ft. below land surface, measured on (mo-day-yr) 3/24/22

5 Latitude: 37.64679 Longitude: 98.09950 Horizontal Datum: WGS 84 Source for Latitude/Longitude: Land Survey

6 Elevation: 1529.65 ft. Source: Land Survey GPS Topographic Map Other

7 WELL WATER TO BE USED AS: 1. Domestic: Household, Lawn & Garden, Livestock, Irrigation, Feedlot, Industrial, Public Water Supply, Dewatering, Aquifer Recharge, Monitoring, Environmental Remediation, Oil Field Water Supply, Test Hole, Geothermal, Other (specify)

Was a chemical/bacteriological sample submitted to KDHE? No If yes, date sample was submitted: Water well disinfected? No

8 TYPE OF CASING USED: PVC CASING JOINTS: Threaded Casing diameter 2 in. to 19 ft. Diameter 2 in. to 19 ft. Diameter 2 in. to 19 ft. Casing height above land surface 2 in. Weight 19 lbs./ft. Wall thickness or gauge No. SCH 40 TYPE OF SCREEN OR PERFORATION MATERIAL: PVC SCREEN OR PERFORATION OPENINGS ARE: Mill Slot SCREEN-PERFORATED INTERVALS: From 4 ft. to 19 ft. GRAVEL PACK INTERVALS: From 3 ft. to 19 ft.

9 GROUT MATERIAL: Bentonite Concrete Surface Completion 0-1 Grout Intervals: From 1 ft. to 3 ft. From 1 ft. to 3 ft. From 1 ft. to 3 ft. From 1 ft. to 3 ft.

Nearest source of possible contamination: Direction from well? NORTHEAST Distance from well? 80 ft.

Table with columns: 10 FROM, TO, LITHOLOGIC LOG, FROM, TO, LITHO. LOG (cont.) or PLUGGING INTERVALS. Rows: 0-0.5 CONCRETE, 0.5-16 SILTY CLAY, 16-19 CALICHE

11 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was constructed, reconstructed, or plugged under my jurisdiction and was completed on (mo-day-year) 12/20/21 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 585 This Water Well Record was completed on (mo-day-year) 1/10/22 under the business name of ASSOCIATED ENVIRONMENTAL INC. Signature [Signature]