

1 LOCATION OF WATER WELL:		Fraction	Section Number	Township Number	Range Number
County: <u>Haskell</u>		<u>NW 1/4 SW 1/4 NE 1/4</u>	<u>32</u>	<u>T 29 S</u>	<u>R 32 EW</u>
Distance and direction from nearest town or city street address of well if located within city? <u>Just north of Sublette - North Highway 83</u>					
2 WATER WELL OWNER:		Board of Agriculture, Division of Water Resources			
Address, Box # : <u>Collingswood Grain - ADM</u>		Application Number:			
City, State, ZIP Code : <u>816 N. Halstead</u>		<u>Hutchinson, KS 67501</u>			
3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:		4 DEPTH OF COMPLETED WELL: <u>125</u> ft. ELEVATION:			
		Depth(s) Groundwater Encountered 1. <u>None</u> ft. 2. . ft. 3. . ft.			
		WELL'S STATIC WATER LEVEL . ft. below land surface measured on mo/day/yr			
		Pump test data: Well water was . ft. after . hours pumping . gpm			
		Est. Yield . gpm: Well water was . ft. after . hours pumping . gpm			
		Bore Hole Diameter . in. to . ft., and . in. to . ft.			
		WELL WATER TO BE USED AS:			
		1 Domestic 3 Feedlot 5 Public water supply 8 Air conditioning 11 Injection well 2 Irrigation 4 Industrial 6 Oil field water supply 9 Dewatering 12 Other (Specify below) <u>Vapor Observation</u> 7 Lawn and garden only 10 Monitoring well			
		Was a chemical/bacteriological sample submitted to Department? Yes . No . If yes, mo/day/yr sample was submitted			
		Water Well Disinfected? Yes . No .			
5 TYPE OF BLANK CASING USED:					
1 Steel 3 RMP (SR) 5 Wrought iron 8 Concrete tile CASING JOINTS: Glued . Clamped . 2 PVC 4 ABS 6 Asbestos-Cement 9 Other (specify below) Welded . Blank casing diameter <u>2</u> in. to . ft., Dia . in. to . ft., Dia . in. to . ft. Casing height above land surface . in., weight . lbs./ft. Wall thickness or gauge No. . TYPE OF SCREEN OR PERFORATION MATERIAL: <u>7 PVC</u> 10 Asbestos-cement 1 Steel 3 Stainless steel 5 Fiberglass 8 RMP (SR) 11 Other (specify) . 2 Brass 4 Galvanized steel 6 Concrete tile 9 ABS 12 None used (open hole) SCREEN OR PERFORATION OPENINGS ARE: <u>1</u> Continuous slot 3 Mill slot 5 Gauzed wrapped 8 Saw cut 11 None (open hole) 2 Louvered shutter 4 Key punched 6 Wire wrapped 9 Drilled holes 7 Torch cut 10 Other (specify) . SCREEN-PERFORATED INTERVALS: From <u>67</u> ft. to <u>127</u> ft., From . ft. to . ft. From . ft. to . ft., From . ft. to . ft. GRAVEL PACK INTERVALS: From . ft. to . ft., From . ft. to . ft. From . ft. to . ft., From . ft. to . ft.					
6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other .					
Grout Intervals: From . ft. to . ft., From <u>3</u> ft. to <u>125</u> ft., From . ft. to . ft.					
What is the nearest source of possible contamination:					
1 Septic tank 4 Lateral lines 7 Pit privy 10 Livestock pens 14 Abandoned water well 2 Sewer lines 5 Cess pool 8 Sewage lagoon 11 Fuel storage 15 Oil well/Gas well 3 Watertight sewer lines 6 Seepage pit 9 Feedyard 12 Fertilizer storage 16 Other (specify below) 13 Insecticide storage					
Direction from well? How many feet?					
FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	89	CLAY	Surface		Concrete
89	117	SAND	0	3	Native Soils
117	127	GRAVEL	3	125	Pressure Grouted 20-30% Solids Bentonite
RECEIVED					
AUG 23 2004					
BUREAU OF WATER					
VORW 4					
7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) <u>Aug 3, 2004</u> and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. <u>594</u> This Water Well Record was completed on (mo/day/yr) <u>8/11/04</u> under the business name of <u>Corance Great Plains</u> by (signature) <u>[Signature]</u>					