

1 LOCATION OF WATER WELL: Fraction Section Number Township Number Range Number
 COUNTY: 088 SEWARD SE 1/4 SW 1/4 NW 1/4 21 T 33 S R 32 W

Distance and direction from nearest town or city street address of well if located within city?

FROM HAYNE, APPX 4 MILES NORTH

2 WATER WELL OWNER: ANGUS ANDREWS
 RR#, St. Address, Box # : PO BOX 405 Board of Agriculture, Division of Water Resources
 City, State, ZIP code : DEFUNIAX SPRING, FL 32435- Application Number: 46,547

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX: 4 DEPTH OF COMPLETED WELL 182 ELEVATION: 0
 Depth(s) Groundwater Encountered 1. 0 ft. 2. 0 ft. 3. 0 ft.

WELL'S STATIC WATER LEVEL 30 ft. below land surface measured on mo/day/yr 8/23/07
 Pump testdata: Well water was 0 ft. after 0 hours pumping 0 gpm
 Estimated Yield 0 gpm: Well water was 0 ft. after 0 hours pumping 0 gpm
 Bore Hole Diameter 17.5 in. to 182 ft., and in. to 0 ft.
 WELL WATER TO BE USED AS: 12 OTHER
 Was a chemical/bacteriological sample submitted to department? No ;
 If yes, mo/day/yr sample was submitted Water well disinfected? Yes

5 TYPE OF BLANK CASING USED: 02 PVC CASING JOINTS: GLUED
 Blank casing diameter 8 in. to 182 ft., Dia in. to 0 ft., Dia in. to 0 ft.
 Casing height above land surface 12 in., weight 8 lbs/ft. Wall thickness or gauge No. .500
 TYPE OF SCREEN OR PERFORATION MATERIAL: 07 PVC
 SCREEN OR PERFORATION OPENINGS ARE: 03 MILL SLOT

SCREEN PERFORATED INTERVALS: From 82 ft. to 122 ft., From 0 ft. to 0 ft.
 From 142 ft. to 182 ft., From 0 ft. to 0 ft.
 GRAVEL PACK INTERVALS: From 25 ft. to 182 ft., From 0 ft. to 0 ft.
 From 0 ft. to 0 ft., From 0 ft. to 0 ft.

6 GROUT MATERIAL 03 BENTONITE
 Grout Intervals: From 5 ft. to 25 ft., From 0 ft. to 0 ft., From 0 ft. to 0 ft.
 What is the nearest source of possible contamination: NONE OBSERVED
 Direction from well? How many feet? 0

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	2	02 SILT			
2	10	01 CLAY 31 CALICHE			
10	57	05 SAND 13 FINE GRAVEL 14 MED GRAVEL			
57	61	01 CLAY			
61	116	05 SAND 13 FINE GRAVEL			
116	128	01 CLAY			
128	142	01 CLAY			
142	153	07 FINE SAND			
153	165	01 CLAY			
165	173	07 FINE SAND			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was Constructed under my jurisdiction and was completed on (mo/day/year) 06/07/07 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 145 This Water Well Record was completed on (mo/day/yr) 09/27/07 under the business name of HENKLE DRILLING & SUPPLY by (signature)

1 LOCATION OF WATER WELL:	Fraction	Section Number	Township Number	Range Number
COUNTY: 088 SEWARD	SE 1/4 SW 1/4 NW 1/4	21	T 33 S	R 32 W

2 WATER WELL OWNER: **ANGUS ANDREWS**
 RR#, St. Address, Box # : **PO BOX 405** Board of Agriculture, Division of Water Resources
 City, State, ZIP code : **DEFUNIACK SPRING, FL 32435-** Application Number: **46,547**

FROM	TO	LITHOLOGIC LOG
173	200	01 CLAY

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was Constructed under my jurisdiction and was completed on (mo/day/year) **06/07/07** and this record is true to the best of my knowledge and belief. Kansas
 Water Well Contractor's License No. **145** This Water Well Record was completed on (mo/day/yr) **09/27/07**
 under the business name of **HENKLE DRILLING & SUPPLY** by (signature) *Ken J. Reichert*