Well Report

HUMMER 9A-28

API Number: G01013600300

Project Area: SYCAMORE AFE Amount: \$0.00

KS WILSON 30S - 14E - 28 2465FSL - 200FEL

Activity Date	Activity Description
9/17/2010	MIRU THORNTON DRILLED 11" HOLE 42 DEEP, RIH W/2 JOINTS 8-5/8" SURFACE
	CASING MIXED 8 SX TYPE 1 CEMENT, DUMPED DOWN THE BACKSIDE. SDFN
9/20/2010	TIH W/ 6 3/4" BIT, HAMMER AND DRILL PIPE, DRILLED OUT FROM UNDER SURFACE
	TO 1186' TD, TESTING SAMPLES AT ZONES OF INTEREST. RD DRILL RIG. RU
	WIRELINE PULL LOGS FROM 1186' TO SURFACE. SDFN.
	837-839 / PAWNEE
	839-840 / COAL
	921-942 / OSWEGO
	945-949 / SUMMIT
	958-962 / EXCELLO
	961 / GAS TEST - SLIGHT BLOW
	1006-1007 / COAL
	1011 / GAS TEST - SLIGHT BLOW
	1024-1025 / COAL
	1025-1185 / SAND AND SHALE
	1186 / TD

10/28/2010 Ran 2-3/8" tubing to 1168' pumped 15 sks 60/40 poz cement for 50' plug, moved up hole and pumped gel spacer at 482' pumped 15 sks cement for 2nd 50' plug, moved up hole and pumped gel spacer at 250' and 50 sks cement for 250' plug to surface. Job complete RDMO. DWC:

\$3633.75

Thursday, January 20, 2011 Page 1 of 1