
Well Report

METZGER 10J-34

API Number:

AFE Number: G01027401200

Project Area:

SYCAMORE
KS Wilson
30S - 14E - 34
1936FSL - 1541FEL

AFE Amount: \$0.00

Activity Date	Activity Description
10/4/2010	MIRU THORNTON DRILLED 11" HOLE 12' DEEP, RIG BROKE DOWN. POOH SHUT DOWN FOR REPAIRS.
10/9/2010	MIRU THORNTON DRILLED 11" HOLE FROM 12' TO 40' DEEP, RIH W/2 JOINTS 8-5/8" SURFACE CASING MIXED 8 SX TYPE 1 CEMENT, DUMPED DOWN THE BACKSIDE. SDFN
10/11/2010	TIH W/ 6 3/4" BIT, HAMMER AND DRILL PIPE, DRILLED OUT FROM UNDER SURFACE TO 1252 TD ' CATCHING SAMPLES AT ZONES OF INTEREST. SD MOL
10/12/2010	RU WL, PULL LOGS FROM LOGGER DEPTH TO SURFACE. RD, MOL.
10/28/2010	Ran 2-3/8" tubing to 1226' pumped 15 sks 60/40 poz cement for 50' plug, moved up hole and pumped gel spacer at 482' pumped 15 sks cement for 2nd 50' plug, moved up hole and pumped gel spacer at 250' and 50 sks cement for 250' plug to surface. Job complete RDMO.