

AMERICAN ENERGIES CORP.
P O BOX 516, 136 N MAIN
CANTON, KS. 67428

Plugged

PULLING UNIT #1 APR 18 2011

PHONE: 620-628-4424 FAX: 620-628-4435

10571009

DATE JOB STARTED 3-14-11
LEASE: GERRING SOUTH
COUNTY MAC

DATE JOB COMPLETED: ~~3-14-11~~ 4-7-11
WELL # 1

Acidizing _____ Frac Well _____ Perforating Well _____
Squeeze Job _____ Workover

WORK PERFORMED:
(Please circle appropriate job)

Pump Change:
New: _____ Rebuilt: _____ Size of pump: _____

Rod Part: Size & Type of Replacement _____
Rod Break-Number of jts. Down _____ Kind of Break _____

Tubing Failure:

Tubing leak-Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____
Replaced with New _____ or Used _____

Plugging Well:

Please Complete Information

<u>35 sacks</u>	Number of Sacks cement at <u>450'</u>
<u>145 sacks</u>	Number of Sacks cement at <u>250'</u>
_____	Number of Sacks cement at _____
_____	Number of Sacks cement at _____
_____	Total Number of Sacks of Cement _____

_____	feet
_____	feet
_____	feet
_____	feet

Type of Cement used: _____
Ticket number: 37648
Cementing Company: Gressel cement
Date Plugging Completed: 4-7-11
State Plugging Agent: _____

Description of Work Performed:

(4-5-11) ✓ pressure - (none) - Release packer + pull everything out - Put 105 gal's of sand down hole with water. Dig out to broaden head + shutdown. (6hrs)
(4-6-11) Ran down with baylor - Tag sand at 3072' - spot 4 sacks of cement + on top of sand, lay baylor down - Pull slips out - Hook up ripper - Rip pipe at 600' ft - lay ripper down. Pull 5 joints of 4 1/2" - Hot Plug. 35 sacks of cement down pipe - Pull 7 joints out + pump 145 sacks of cement + down pipe + circulate to surface. Pull out rest of pipe. Clean up tools + equipment + shut down (8hrs) Rig down.
(4-7-11) mix 15 sacks of cement + water - Fill hole up - clean up load + on - load 4 1/2" on trailer + took trailer's back to kepler - yd. (3hrs) Did not use rig

Cement on Copeland Acid Injurer

Joints	Feet	Size	Pulled from Well:					Equipment	Run in Well:						
								Packer							
								Anchor							
								Polished Rod							
								Rods							
								Rods							
			2'	4'	6'	8'	10'	Rod Subs			2'	4'	6'	8'	10'
								Pump							
								Tubing							
			2'	4'	6'	8'	10'	Tubing Subs			2'	4'	6'	8'	10'
								Barrel							
								Mud Anchor							

Services	Hours	Per Hour	Amount
Unit and Power Tools	17	\$175.00	\$ 2975
Road Time - Per hour		\$175.00	\$
Supervisor time	17	\$40.00	680.00
Material Transfer			\$
Swab Cups			\$
Sales Tax			\$
Total Due			\$

Signed Paul P.

Date: 4-15-11

COPELAND

Acid & Cement

P.O. BOX 438
 HAYSVILLE, KS 67060
 (316) 524-1225
 (316) 524-1027 FAX

Invoice

APR 15 2011

BURRTON, KS (620) 463-5161
 GREAT BEND, KS (620) 793-3366
 FAX (620) 463-2104 FAX (620) 793-3536

INVOICE NUMBER:
C37648-IN

BILL TO:
 AMERICAN ENERGIES CORP.
 P.O. BOX 516
 CANTON, KS 67428

LEASE: GEHRING GAS UNIT 2

*AEC - Gehring #1 - 5092
 #105-71009
 Plugging Well*

DATE	ORDER	SALESMAN	ORDER DATE	PURCHASE ORDER	SPECIAL INSTRUCTIONS	
04/14/2011	C37648		04/08/2011		NET 30	
QUANTITY	U/M	ITEM NO./DESCRIPTION		D/C	PRICE	EXTENSION
1.00	EA	CEMENT PUMP CHARGE		0.00	600.00	600.00
1.00	SAX	CALCIUM CHLORIDE - SAX		0.00	40.00	40.00
180.00	SAX	60-40 POZ 4% MIX		0.00	9.69	1,744.20
15.00	MI	CEMENT MILEAGE PUMP TRUCK		0.00	3.00	45.00
180.00	EA	BULK CHARGE		0.00	1.25	225.00
1.00	MI	MIN. BULK TRUCK - TON MILES		0.00	150.00	150.00
REMIT TO: P.O. BOX 438 HAYSVILLE, KS 67060		COP-B FUEL SURCHARGE IS NOT TAXABLE AND IS ADDED TO MILEAGE, PUMP AND OR DELIVERY CHARGES ONLY.		Net Invoice: 2,804.20 MCPCO Sales Tax: 43.80 Invoice Total: <u>2,848.00</u>		
RECEIVED BY _____		NET 30 DAYS				

There will be a charge of 1.5% "per month" (18% annual rate) on all accounts over 30 days past due.

Copeland Acid & Cement is a subsidiary of Greenal Oil Field Service
 Greenal Oil Field Service reserves a security interest in the goods sold until the same are paid for in full and reserve all the rights of a secured party under the Uniform Commercial Code

