
Well Report

ZOOK 8J-3

API Number:

Project Area:

SYCAMORE
KS Montgomery
31S - 14E - 3
2050FNL - 170FEL

AFE Number:

AFE Amount: \$0.00

Activity Date	Activity Description
12/21/2010	MIRU Thornton, drilled 11" hole 22' deep, RIH W/1 joint 8-5/8" surface casing. Mixed 4 sx type 1 cement, dumped down the backside. SDFN.
12/27/2010	TIH W/ 6 3/4" BIT, HAMMER AND DRILL PIPE, DRILLED OUT FROM UNDER SURFACE TO 400' SDFN.
12/28/2010	DRILL OUT FROM 400' TO 1263TD TAKING SAMPLES AT ZONES OF INTEREST RD DRILL RIG MOVE IN OSAGE WIRELINE PULLED LOGS FROM LOGGER DEPTH TO SURFACE. SDFN AWAITING TO PLUG.
1/27/2011	MI RU WITH 2-3/8 TUBING RAN TO 1257 PUMPED GEL SPACER, MIXED 15 SACKS 60/40 POZ CEMENT. PULLED PIPE TO 481'. PUMPED ANOTHER 15 SACKS CEMENT, PULLED PIPE TO 250' PUMPED 60 SACKS CEMENT PUMPED 250' TO SURFACE. JOB COMPLETE BREAK DOWN.