

Shop Phone: 580-251-9618  
Fax: 580-252-4573

# ORR ENTERPRISES, INC.

P.O. Box 1706  
Duncan, Oklahoma 73534

FOR Joe Eudey  
COMPANY BP America Production  
SUBJECT P&A Elliot # 3

JOB OR AUTH. NO. \_\_\_\_\_  
PAGE \_\_\_\_\_  
DATE 04/05/2011  
BY Ronnie Orr

## P&A Procedure w/ Cost

TIH w/ tbg @ top of Tbg fish @ 1314' . RU cement trks , Test lines & set auto kill switch & test . Pump 6 bbl water ahead , Mix & pump 25 sks Class "C" cement w/ 2% Bentonite @ 14.1 ppg w/ 1.51 yield w/ 2% CC & blend in 200# cottonseed hulls , displace w/ 5 bbl water . POH w/ tbg & WOC 2 hrs .

TIH w/ tbg & tag TOC @ 1230' .

POH w/ tbg @ 1200' , RU cement trks & circ cement to surface w/ 110 sks , POH w/ tbg & top out w/ 15 sks Class "C" cement inside 5 1/2" csg .

RU down 10 3/4" surfae & fill to surface w/ 2 sks cement.

10 3/4"  
@ 680'

Cost @ \$ 6132.00

2 3/8"  
tbg &  
rods -  
1314' -  
2814'

Perfs  
2636' -  
2738'

5 1/2"  
@  
2812'  
w/ 750  
sks