



# ALLIED CEMENTING CO., LLC. 040621

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31  
RUSSELL, KANSAS 67665

SERVICE POINT:  
Medicine Lodge, Kan

DATE <u>1-31-2011</u>	SEC. <u>4</u>	TWP <u>35s</u>	RANGE <u>11w</u>	CALLED OUT <u>8:00am</u>	ON LOCATION <u>10:00am</u>	JOB START <u>4:00pm</u>	JOB FINISH <u>5:00pm</u>
LEASE <u>Schooly</u>	WELL # <u>B-1</u>	LOCATION <u>Kiowa Jct, 2 East, 3/4 north</u>		COUNTY <u>Berhar</u>	STATE <u>Ks</u>		
OLD OR <u>NEW</u> (Circle one)		<u>East into</u>					

CONTRACTOR Duke #10

TYPE OF JOB Production

HOLE SIZE <u>7 7/8</u>	T.D. <u>5482'</u>
CASING SIZE <u>5 1/2</u>	DEPTH <u>5259'</u>
TUBING SIZE	DEPTH
DRILL PIPE	DEPTH
TOOL	DEPTH
PRES. MAX	MINIMUM
MEAS. LINE	SHOE JOINT <u>41</u>
CEMENT LEFT IN CSG.	
PERFS.	
DISPLACEMENT <u>124 bbls of 2 1/2 KCL water</u>	

EQUIPMENT

OWNER Woolsey Operating

CEMENT

AMOUNT ORDERED 905x 60:40:40/601  
1505x Class H + 10% Gyp + 10% S&K  
6# Kolsal + 8% FL160 + 4# Floseal

COMMON <u>A 54 SX</u>	@ <u>15 41</u>	<u>834 30</u>
POZMIX <u>36 SX</u>	@ <u>8</u>	<u>288 00</u>
GEL <u>3 SX</u>	@ <u>20 80</u>	<u>62 40</u>
CHLORIDE	@	
ASC	@	
<u>H 150 SX</u>	@ <u>16 25</u>	<u>2512 50</u>
<u>Gypseal 1410</u>	@ <u>29 20</u>	<u>408 80</u>
<u>Salt 16 SX</u>	@ <u>12 00</u>	<u>192 00</u>
<u>Kolseal 900</u>	@ <u>.89</u>	<u>801 00</u>
<u>FL-160 112.8</u>	@ <u>13.20</u>	<u>1500 24</u>
<u>Floseal 37.5</u>	@ <u>2 50</u>	<u>93 75</u>
<u>Clayco 13 Gals</u>	@ <u>31 25</u>	<u>406 25</u>
HANDLING <u>296</u>	@ <u>2 40</u>	<u>710 40</u>
MILEAGE <u>296/10/20</u>		<u>592 00</u>
		TOTAL <u>8401 64</u>

PUMP TRUCK	CEMENTER <u>Derin F</u>
# <u>414-302</u>	HELPER <u>Ron G</u>
BULK TRUCK	
# <u>363-290</u>	DRIVER <u>Raymond</u>
BULK TRUCK	
#	DRIVER

**WELL FILE**

Regulatory Correspondence  
Orig/Comp Workovers  
Tests / Meters Operations

REMARKS:

Pipe on bottom & break circulation, mix 40  
Spot cement for 20' & mouse holes, mix 50%  
of scummers cement, mix 150% of tail  
Cement, shut down, wash pump & lines, Release  
plug, start displacement, lift pressure at  
77 bbls, slow rate to 3bpm at 114 bbls  
Bump plug at 124 bbls 1100-1800 psi  
float did hold

SERVICE

DEPTH OF JOB <u>5259'</u>	
PUMP TRUCK CHARGE <u>2185 00</u>	
EXTRA FOOTAGE	@
MILEAGE <u>20</u>	@ <u>7 00</u> <u>140 00</u>
MANIFOLD	@
<u>Hegarentel</u>	@
	@

TOTAL 2325 10

CHARGE TO: Woolsey Operating

STREET \_\_\_\_\_

CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

PLUG & FLOAT EQUIPMENT

<u>5 1/2</u>	
<u>1-AFU Float Shoe</u>	@ <u>214 20</u>
<u>1-Latch Down Plug</u>	@ <u>163 80</u>
<u>11-Turbolizers</u>	@ <u>40 60</u> <u>446 60</u>
<u>20-Scratchers</u>	@ <u>23 24</u> <u>478 80</u>
	@

TOTAL 1303 40

To Allied Cementing Co., LLC.  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any) \_\_\_\_\_

TOTAL CHARGES ~~8401.64~~ \_\_\_\_\_

DISCOUNT ~~20%~~ \_\_\_\_\_ IF PAID IN 30 DAYS

PRINTED NAME X MIRE THARP

SIGNATURE X Mire Tharp

Thank you!!!