


# QUEST

Resource Corporation



211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

D10009

TICKET NUMBER ✓ 7022

FIELD TICKET REF # \_\_\_\_\_

FOREMAN Joe Blanchard

SSI 629530

API 15-125-32025

## TREATMENT REPORT & FIELD TICKET CEMENT

| DATE               | WELL NAME & NUMBER  |          | SECTION    | TOWNSHIP | RANGE     | COUNTY      |                      |
|--------------------|---------------------|----------|------------|----------|-----------|-------------|----------------------|
| 1-21-11            | Benning Robert 34-1 |          | 34         | 34       | 17        | MONTGOMERY  |                      |
| FOREMAN / OPERATOR | TIME IN             | TIME OUT | LESS LUNCH | TRUCK #  | TRAILER # | TRUCK HOURS | EMPLOYEE SIGNATURE   |
| Joe Blanchard      | 6:00                | 12:30    |            | 904850   |           | 6.5         | <i>Joe Blanchard</i> |
| MATTARF            | 6:00                | 11:00    | X          | 903206   |           | 4           | <i>Mattarf</i>       |
| Otto Powers        | 6:00                | 12:30    |            | 903197   |           | 6.5         | <i>Otto Powers</i>   |
| Wes Graham         | 6:00                | 11:30    |            | 931585   | 921387    | 4.5         | <i>Wes Graham</i>    |
| Nathan Coburn      | 6:00                | 11:30    |            | 931300   | 932895    | 4.5         | <i>Nathan Coburn</i> |

JOB TYPE Longstring HOLE SIZE 7 7/8 HOLE DEPTH 1007 CASING SIZE & WEIGHT 5 1/2 16#  
 CASING DEPTH 1002.81 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 23.87 DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4bpm

REMARKS:

washed 15 Ft 5 1/2 in hole swept 200 LBS gel. Installed Cement head RAW 16 bbl dye @ 130 SKS of cement to get dye to surface. Flush pump. Pump wiper plug to bottom of set float shoe.

started in hole 8:30 started cement 10:00 left location 11:00

| ACCOUNT CODE | QUANTITY or UNITS | DESCRIPTION OF SERVICES OR PRODUCT | TOTAL AMOUNT |
|--------------|-------------------|------------------------------------|--------------|
| 904850       | 6.5 hr            | Foreman Pickup                     |              |
| 903197       | 6.5 hr            | Cement Pump Truck                  |              |
| 903206       | 4 hr              | Bulk Truck                         |              |
| 931585       | 4.5 hr            | Transport Truck                    |              |
| 932895       | 4.5 hr            | Transport Trailer                  |              |
|              |                   | 80 Vac                             |              |
|              | 1002.81 Ft        | Casing                             |              |
|              | 6                 | Centralizers                       |              |
|              | 1                 | Float Shoe                         |              |
|              | 1                 | Wiper Plug                         |              |
|              | 2                 | Frac Baffles 4' H 4 1/2            |              |
|              | 100 SK            | Portland Cement                    |              |
|              | 25 SK             | Gilsonite                          |              |
|              | 1 SK              | Flo-Seal                           |              |
|              | 11 SK             | Premium Gel                        |              |
|              | 4 SK              | Cal Chloride                       |              |
|              | 1                 | <del>KEL</del> 5 1/2 Basket        |              |
|              | 7000 gal          | City Water                         |              |
| 931300       | 4.5 hr            | Casing tractor                     |              |
| 932895       | 4.5 hr            | Casing trailer                     |              |

TD'd. McPherson Drilling Wednesday 01-19-11 @ 11AM.

| Pipe# | Length | Running Total | Baffle Location | POSTROCK ENERGY CORP - CASING TALLY SHEET   |
|-------|--------|---------------|-----------------|---|
| 1     | 38.31  | 38.31         |                 | Date: 01/19/2011                            |
| 2     | 39.13  | 77.44         | Cement Basket   | Well Name & #: Benning, Robert 34-1         |
| 3     | 39.96  | 117.40        |                 | Township & Range: 34S-17E                   |
| 4     | 38.35  | 155.75        | 117 ft          | County/State: Montgomery/Kansas             |
| 5     | 39.40  | 195.15        |                 | SSI #: 629530                               |
| 6     | 38.45  | 233.60        | 155 ft.         | AFE#: D10009                                |
| 7     | 38.69  | 272.29        |                 | Road Location: 3000 & Anderson W & N into   |
| 8     | 39.29  | 311.58        |                 | API# 15-125-32025                           |
| 9     | 39.21  | 350.79        |                 |   |
| 10    | 40.14  | 390.93        |                 |   |
| 11    | 38.66  | 429.59        |                 |   |
| 12    | 38.57  | 468.16        |                 | ← Set Upper Baffle @ 468.16 ft. Big Hole.   |
| 13    | 40.10  | 508.26        |                 |   |
| 14    | 38.20  | 546.46        |                 |   |
| 15    | 38.56  | 585.02        |                 |   |
| 16    | 38.66  | 623.68        |                 |   |
| 17    | 38.92  | 662.60        |                 | ← Set Lower Baffle @ 662.60 ft. Small Hole. |
| 18    | 38.29  | 700.89        |                 |   |
| 19    | 37.99  | 738.88        |                 |   |
| 20    | 39.32  | 778.20        |                 |   |
| 21    | 39.83  | 818.03        |                 |   |
| 22    | 38.52  | 856.55        |                 |   |
| 23    | 38.81  | 895.36        |                 |   |
| 24    | 38.80  | 934.16        |                 |   |
| 25    | 38.65  | 972.81        |                 |   |
| Sub   | 30.00  | 1002.81       | Tally Bottom    |   |

Jennifer  
Kor

Use all 25 joints + the 30 ft. Sub.

Miss Top = 870 ft.

Tally Bottom = 1002.81 ft

Driller TD = 1005 ft.

Log Bottom = 1007.20 ft.

Teamwork works! Put Safety 1st!

TRIS Ke Ross  
Sr. Geologist

620 305 9900 Cell

01-19-2011