


QUEST

Resource Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-95004FE
D11027

TICKET NUMBER

7052

FIELD TICKET REF #

FOREMAN Joe Blanchard

SSI

API

TREATMENT REPORT
& FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
3-24-11	Umbarger DWAYNE 32-2	32			NO

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	7:00	5:00 5:00		904850		10	<i>Joe Blanchard</i>
Ohio G. Powers	7:00	4:45		903255		9.75	<i>Ohio G. Powers</i>
Matt Culbertson	7:00	5:00		903139	932895	10	<i>Matt Culbertson</i>
Ken Colston	7:00	4:30		904745		9.5	<i>Ken Colston</i>
Justin T. Jensen	7:00	4:45		903206		9.75	<i>Justin T. Jensen</i>
Wes Cochran	7:00	5:00		931585	931387	10	<i>Wes Cochran</i>

JOB TYPE Longstems HOLE SIZE 7 7/8 HOLE DEPTH 1256 CASING SIZE & WEIGHT 5 1/2 14 1/2
 CASING DEPTH 1247.69 DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 13.5 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 29.70 DISPLACEMENT PSI _____ MIX PSI _____ RATE 4bpm


REMARKS:

washed 10 ft 5 1/2 Sump 2 sus gel. Installed cement head RAW 20 BBI dye at 190 SKS of cement to get dye to surface. Flush pump. Pump wiper plug to bottom + set float shoe

Casing truck Broke down on way to location. MacPherson had drill equipment on Red. Could not start casing till 10:15 AM. Loaded casing at 12pm had to go to Chanute for Sex harassment meeting. Cement At 3:30 pm.


ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	10 hr	Foreman Pickup	
903255	9.75 hr	Cement Pump Truck	
903206	9.75 hr	Bulk Truck	
931585	10 hr	Transport Truck	
931387	10 hr	Transport Trailer	
904745	9.5 hr	80 Vac	
	1247.69	Casing 5 1/2	
	7	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4" H 4 1/2	
	140 SK	Portland Cement	
	38 SK	Gilsonite	
	2 SK	Flo-Seal	
	14 SK	Premium Gel	
	6 SK	Cal Chloride	
	1	40L 5 1/2 Basket	
	700 gal	City Water	
903139	10 hr	Casing tractor	
932895	10 hr	Casing trailer	

TD's McPherson Drilling Friday, March 23, 2011 @ 2 P.M.

Pipe #	Length	Running Total	Baffle Location	Casing Tally Sheet	
1	38.86	38.86		Location: Umberger 32-2 SSI# 631120 Date: 3/16/11 Well TD: 1256' D11027	
2	39.02	77.88	Cement		
3	38.56	116.44	Basket		
4	38.52	154.96	(10) 194 Fts		
5	39.44	194.40			
6	39.07	233.47			
7	39.07	272.54			
8	38.65	311.19			
9	38.93	350.12			
10	38.63	388.75			
11	38.49	427.24		Baffle Location 	
12	38.37	465.61			
13	39.10	504.71			
14	38.65	543.36			
15	39.16	582.52			
16	38.53	621.05			
17	38.46	659.51			
18	39.90	699.41			
19	38.82	738.23	← Set Upper Baffle @ 738.23 (Big) Hole		
(20)	39.34	777.57			
21	39.87	817.44			
22	38.93	856.37			
23	38.32	894.69			
24	38.41	933.10			
25	39.95	973.05	← Set lower Baffle @ 1012.80 (Small) Hole		
(26)	39.75	1012.80			
27	39.38	1052.18			
28	40.35	1092.53			
29	39.54	1132.07			
30	38.11	1170.18			
31	39.08	1209.26			
(32)	38.43	1247.69	Tally Bottom		
Use All 32 joints NO sub					
Be Safe!					

38.81

Miss top 1135 Fts
 Tally Bottom 1247.69 Ft.
 Log Bottom 1254.50 Ft.
 Driller TD 1256 Ft.



Thank You!
 Michael E. McMahon
 Geo-Tech