

# QUEST

Resource Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

TICKET NUMBER

*[Signature]* 7075 ✓

FIELD TICKET REF #

FOREMAN Joe Blanchard

SSI 629680

API 15-099-24645

AFE  
D11038

## TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
6-9-11	Cooper Dwight 14-1	14	35	18	LB

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	7:00	1:30		904850		6.5	<i>[Signature]</i>
Dustin Porter	6:30	12:00		903600		5.5	<i>[Signature]</i>
Wes Gahgan	7:00	12:00		931505	931395	5	<i>[Signature]</i>
Justin T. Jansen	7:00	1:30		903255		4.5	<i>[Signature]</i>
Nathan Gahgan	6:30	1:30		Foreman AU TRAINING		6.5	<i>[Signature]</i>

JOB TYPE Longstrung HOLE SIZE 7 7/8 HOLE DEPTH 1009 CASING SIZE & WEIGHT 5 1/2 14#  
 CASING DEPTH 1000.95 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 23.83 DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4 bpm

REMARKS:

~~Installed~~ Installed wash head RAV 15K gal & 16 BB dye & 150 SKS of cement to get dye to surface. Flush pump. Pump wiper plug to bottom of set float shoe.

Started casing 9:00 Started cement 11am

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	6.5 hr	Foreman Pickup	
903255	4.5 hr	Cement Pump Truck	
903600	5.5 hr	Bulk Truck	
931505	5 hr	Transport Truck	
931395	5 hr	Transport Trailer	
		80 Vac	
	1000.95 ft	Casing 5 1/2"	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	1	Frac Baffles	
	130 SK	Portland Cement	
	30 SK	Gilsonite	
	1 SK	Flo-Seal	
	9 SK	Premium Gel	
	5 SK	Cal Chloride	
	1	<del>5 1/2</del> Basket	
	7000 gal	Quarry Water	
903142	4 hr	Casing tractor	
932900	4 hr	Casing trailer	

**4" SMALL Hole**


903142  
932900

TDd. McPherson Drilling Wednesday June 08, 2011 @ 1PM.

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET
1	38.60	38.60		Date: 6/8/11
2	38.11	76.71	Cement Basket	Well Name & #: Cooper, S. Dwight 14-1
3	39.10	115.81		Township & Range: 35S-18E
4	39.99	155.80	@ 115ft.	County/State: Labette / Kansas
5	39.78	195.58		SSI #: 629680
6	39.02	234.60		AFE#: D11038
7	39.20	273.80		Road Location: Nation and Gray, E & N into
8	39.07	312.87		API# 15-099-24645
9	38.60	351.47		PO# MB10060711-2
10	38.93	390.40		
11	39.15	429.55	No upper Baffle here. Not enough room.	
12	39.47	469.02		
13	40.57	509.59		
14	39.34	548.93		
15	39.47	588.40		
16	38.86	627.26		
17	39.63	666.89	Set Lower Baffle @ 666.89ft. Small Hole.	
18	38.30	705.19		
19	39.10	744.29		
20	38.25	782.54		
21	39.44	821.98		
22	39.07	861.05		
23	39.51	900.56		
24	39.64	940.20		
25	35.75	975.95		
Sub	25.00	1000.95	Tally Bottom	
Use all 25 joints + the 25ft. Sub.				
Put Safety 1st!				
Push fluids! Take breaks!				

Miss Top 865ft.  
Tally Bottom 1000.95ft.  
Drill TD 1005ft.  
Log Bottom 1009.70ft.

Teamwork works! Put Safety 1st!

  
 Ke Roney  
 Geologist  
 Cell 620 3059900  
 06-08-2011