

# QUEST

Resource Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

AFE  
D11050

TICKET NUMBER ✓ 7083

FIELD TICKET REF # \_\_\_\_\_

FOREMAN Joe Blanchard

SSI 631190

API 15-125-32088

## TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
6-13-11	Bradley Richard 3-1	3	35	17	MG

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	11:00	4:00		904850		5	Joe Blanchard
Justin T. Jansen	11:00	↓		903255		↓	Justin T. Jansen
Wes Cochran	11:00		931505	931395	Wes Cochran		
Dustin Porter	11:00		903600		Dustin Porter		

JOB TYPE Longstring HOLE SIZE 7 7/8 HOLE DEPTH 1032 CASING SIZE & WEIGHT 5 1/2 14  
 CASING DEPTH 1019.82 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 24.28 DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 46bpm

REMARKS:

washed 50 Ft 5 1/2 in hole swept 2 SKS gel. Installed Cement head Ran 16 BBI dye & 155 SKS of Cement to get dye to surface - Flush pump. Pump Plug to bottom set float shoe.  
 started casing 11:30 started Cement 3:00  
 4 hr Round trip for Bulk truck to reload in Humboldt KS

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	5 hr	Foreman Pickup	
903255	hr	Cement Pump Truck	
903600	hr	Bulk Truck	
931505	hr	Transport Truck	
931395	hr	Transport Trailer	
		80 Vac	
	1019.82	Casing 5 1/2	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4" #4 1/2	
	120 SK	Portland Cement	
	30 SK	Gilsonite	
	1 SK	Flo-Seal	
	8 SK	Premium Gel	
	5 SK	Cal Chloride	
	1	5 1/2 Basket	
	7000 gal	City Water	
903142	2 hr	Casing TRACTOR	
932900	2 hr	Casing tractor	

Drill. McPherson drilling Friday 06/10/11 @ 1PM.

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET
1	39.11	39.11		Date: 6/10/11
2	39.53	78.64	Cement Basket	Well Name & #: Bradley, Richard E. 3-1
3	39.18	117.82		Township & Range: 35S-17E
4	39.80	157.62	@ 157 ft.	County/State: Montgomery / Kansas
5	38.41	196.03		SSI #: 631190
6	40.66	236.69		AFE#: D11050
7	39.42	276.11		Road Location: 3000 and Anderson, S & W into
8	39.19	315.30		API# 15-125-32088
9	39.62	354.92		PO# MB10061011
10	40.07	394.99		
11	37.84	432.83	← Set Upper Baffle @ 432.83 ft. Big Hole.	
12	38.57	471.40		
13	38.21	509.61		
14	39.45	549.06		
15	38.14	587.20		
16	39.19	626.39		
17	38.26	664.65		
18	38.90	703.55		
19	38.02	741.57		
20	38.44	780.01	← Set Lower Baffle @ 780.01 ft. Small Hole.	
21	39.49	819.50		
22	38.69	858.19		
23	38.69	896.88		
24	38.83	935.71		
25	36.22	971.93		
26	39.89	1011.82		
Sub	8.00	1019.82	Tally Bottom	
Use all 26 joints + the 8 ft. Sub.				
Be Safe.				
This is the bottom load!				

Miss Top 898 ft.  
Tally Bottom 1019.82 ft.  
Driller TD 1030 ft.  
Log Bottom 1032.00 ft.

Teamwork works! Put Safety 1st!

~~TKD~~ Ke Reury  
 Sr. Geologist  
 620 305 9900 Cell  
 06-10-2011

