

# QUEST

Resource Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

AFE  
D11054

TICKET NUMBER

7091

FIELD TICKET REF #

FOREMAN Joe Blanchard

SSI 631300

API 15-125-32101

## TREATMENT REPORT & FIELD TICKET CEMENT

| DATE               | WELL NAME & NUMBER   |          |            | SECTION | TOWNSHIP  | RANGE       | COUNTY             |
|--------------------|----------------------|----------|------------|---------|-----------|-------------|--------------------|
| 10/17/11           | Campbell JUSTIN 33-1 |          |            | 33      | 34        | 17          | MG                 |
| FOREMAN / OPERATOR | TIME IN              | TIME OUT | LESS LUNCH | TRUCK # | TRAILER # | TRUCK HOURS | EMPLOYEE SIGNATURE |
| MAX Noff           | 8:AM                 | 12:30PM  |            | 903600  |           | 5.5         | max noff           |
| Joe Blanchard      | 8:00                 | ↓        |            | 904850  |           | ↓           | Joe Blanchard      |
| Wes Gahman         | 8:00                 |          |            |         |           |             | Wes Gahman         |
| Justin F. Jansen   | 8:00                 |          |            |         |           |             | Justin F. Jansen   |

JOB TYPE Longstring HOLE SIZE 77/8 HOLE DEPTH 1050 CASING SIZE & WEIGHT 5 1/2 14#  
 CASING DEPTH 1040.23 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING \_\_\_\_\_  
 DISPLACEMENT 24.76 DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4bpm

REMARKS:

Installed Cement head RAW 1 SK gel + 16 BBI dye + 165 SKS of cement to get dye to surface. Flushed pump. Pumped wiper plug to bottom of set float shoe.

started casing 10:00 started cement 11:00

| ACCOUNT CODE | QUANTITY or UNITS | DESCRIPTION OF SERVICES OR PRODUCT  | TOTAL AMOUNT |
|--------------|-------------------|-------------------------------------|--------------|
| 904850       | 5.5 hr            | Foreman Pickup                      |              |
| 903197       | hr                | Cement Pump Truck                   |              |
| 903600       | hr                | Bulk Truck                          |              |
| 931505       | hr                | Transport Truck                     |              |
| 931335       | hr                | Transport Trailer                   |              |
|              |                   | 80 Vac                              |              |
|              | 1040.23 Ft        | Casing 5 1/2                        |              |
|              | 6                 | Centralizers                        |              |
|              | 1                 | Float Shoe                          |              |
|              | 1                 | Wiper Plug                          |              |
|              | 1                 | Frac Baffles <u>4 1/2" Big Hole</u> |              |
|              | 130 SK            | Portland Cement                     |              |
|              | 30 SK             | Gilsonite                           |              |
|              | 1 SK              | Flo-Seal                            |              |
|              | 9 SK              | Premium Gel                         |              |
|              | 5 SK              | Cal Chloride                        |              |
|              | 1                 | <del>KCL</del> 5 1/2 Basket         |              |
|              | 2000 gal          | City Water                          |              |
| 903142       | 4 hr              | Casing tractor                      |              |
| 932899       | 4 hr              | Casing trailer                      |              |

DD. Thonka Outcrop Thursday 06/16/11 @ 3 PM.

| Pipe#                               | Length | Running Total | Baffle Location                            | POSTROCK ENERGY CORP - CASING TALLY SHEET     |
|-------------------------------------|--------|---------------|--|---|
| 1                                   | 36.75  | 36.75         |  | Date: 6/16/11                                 |
| 2                                   | 39.42  | 76.17         | Cement Basket                              | Well Name & #: Campbell, Justin R. 33-1       |
| 3                                   | 39.98  | 116.15        |  | Township & Range: 34S-17E                     |
| 4                                   | 38.93  | 155.08        |  | County/State: Montgomery / Kansas             |
| 5                                   | 38.41  | 193.49        | @ 193 ft.                                  | SSI #: 631300                                 |
| 6                                   | 38.59  | 232.08        |  | AFE#: D11054                                  |
| 7                                   | 39.39  | 271.47        |  | Road Location: Hwy 166 & 5500 Rd., N & E into |
| 8                                   | 39.20  | 310.67        |  | API# 15-125-32101                             |
| 9                                   | 40.00  | 350.67        |  |   |
| 10                                  | 39.11  | 389.78        |  |   |
| 11                                  | 38.37  | 428.15        | No Baffle Set here. Not enough room.       |   |
| 12                                  | 39.64  | 467.79        |  |   |
| 13                                  | 39.43  | 507.22        |  |   |
| 14                                  | 39.26  | 546.48        |  |   |
| 15                                  | 39.18  | 585.66        |  |   |
| 16                                  | 38.86  | 624.52        |  |   |
| 17                                  | 39.38  | 663.90        |  |   |
| 18                                  | 39.45  | 703.35        |  |   |
| 19                                  | 39.27  | 742.62        |  |   |
| 20                                  | 39.12  | 781.74        | ← Set Lower Baffle @ 781.74 ft. Big Hole * |   |
| 21                                  | 38.69  | 820.43        |  | Using up Big Baffles.                         |
| 22                                  | 38.60  | 859.03        |  |   |
| 23                                  | 39.76  | 898.79        |  |   |
| 24                                  | 38.13  | 936.92        |  |   |
| 25                                  | 39.40  | 976.32        |  |   |
| 26                                  | 38.91  | 1015.23       |  |   |
| Sub                                 | 25.00  | 1040.23       | Tally Bottom                               |   |
| Use all 26 joints + the 25 ft. Sub. |        |               |  |   |
| DO NOT use the extra joint.         |        |               |  |   |
| Be Safe.                            |        |               |  |   |

Miss Top 911 ft.  
Tally Bottom 1040.23 ft.  
Driller DD 1050 ft.  
Log Bottom 1050.90 ft.

Teamwork works! Put Safety 1st!  
 TRG. Ke Rossy  
 Sr Geologist  
 6203859900  
 06-16-2011