


# QUEST

Resource Corporation



211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

AFE #  
011041

TICKET NUMBER

✓ 7103

FIELD TICKET REF # \_\_\_\_\_

FOREMAN Joe Blanchard

SSI 631410

API 15-099-24648

## TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
6-21-11	Moldenhauer Kenneth 18-1	18	32	19	LB

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	6:00	11:30		904850		4.5	<i>Joe Blanchard</i>
DUSTIN PORTER	6:00	11:30		903600			<i>Dustin Porter</i>
Judith T. Jansen	6:00	11:30		903197			<i>Judith T. Jansen</i>
Wes Gehring	6:00	11:30		931505	931395		<i>Wes Gehring</i>

JOB TYPE Longstring HOLE SIZE 77/8 HOLE DEPTH 951 CASING SIZE & WEIGHT 5 1/2 14#  
 CASING DEPTH 943.95 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 22.47 DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4bpm

REMARKS:

Installed cement head Raw 12 BBI dye & 151 SKS of cement to get dye to surface. Flush pump. Pumped wiper plug to bottom & set float shoe.

Started Casing 8:30 started Cement 10:30 Muddy location due to Rain Previous night


ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	4.5 hr	Foreman Pickup	
903197	hr	Cement Pump Truck	
903600	hr	Bulk Truck	
931505	hr	Transport Truck	
931395	hr	Transport Trailer	
		80 Vac	
	943.95	Casing 5 1/2	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4" # 4 1/2	
	120 SK	Portland Cement	
	30 SK	Gilsonite	
	1 SK	Flo-Seal	
	9 SK	Premium Gel	
	5 SK	Cal Chloride	
	1	<del>KCL</del> 5 1/2 Basket	
	5000 gal	City Water	
903142	4.5 hr	Casing tractor	
932900	4.5 hr	Casing tractor	

DD Thornton Drilling Monday 06/20/11 @ 2 PM.

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET
1	37.90	37.90		Date: 6/20/11
2	38.46	76.36	Cement Basket	Well Name & #: Moldenhauer, Kenneth L. 18-1
3	40.14	116.50		Township & Range: 32S-19E
4	39.85	156.35		County/State: Labette / Kansas
5	39.97	196.32	@ 196ft.	SSI #: 631410
6	40.23	236.55		AFE#: D11041
7	39.43	275.98		Road Location: 18,000 & Irving, N & E into
8	38.41	314.39		API# 15-099-24648
9	39.03	353.42		
10	39.85	393.27	← Set Upper Baffle @ 393.27ft. Big Hole.	
11	39.37	432.64		
12	40.39	473.03		
13	38.34	511.37		
14	39.45	550.82	← Set Lower Baffle @ 550.82ft. Small Hole.	
15	38.62	589.44		
16	39.53	628.97		
17	39.27	668.24		
18	38.86	707.10		
19	37.89	744.99		
20	39.69	784.68		
21	38.62	823.30		
22	40.77	864.07		
23	40.10	904.17		
24	39.78	943.95	Tally Bottom	
Use all 24 joints + No Sub.				
Be Safe!				
Drink fluids. Take breaks!				
				Top Load

Miss Top 800 ft.  
Tally Bottom 943.95  
Driller TD 950 ft.  
Log Bottom 951.60 ft.

Teamwork works! Put Safety 1st!

  
 Sr. Geologist  
 620 305-9900  
 06-20-2011