


QUEST

Resource Corporation



211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

AFE
D11042

TREATMENT REPORT & FIELD TICKET CEMENT

TICKET NUMBER

✓ 7104

FIELD TICKET REF #

FOREMAN Joe Blanchard

SSI C30220

API 15-099-24649

DATE	WELL NAME & NUMBER			SECTION	TOWNSHIP	RANGE	COUNTY
6-21-11	Hogaw Carl 24-1			24	32	18	LB
FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	11:30	6:00		904850		6.5	<i>Joe Blanchard</i>
DUSTIN PORM		5:00		903600		5.5	<i>Dustin Porm</i>
Justin T. Jansen		6:00		903197		6.5	<i>Justin T. Jansen</i>
Wes Gahman		6:00		931505	931395	6.5	<i>Wes Gahman</i>

JOB TYPE longstring HOLE SIZE 7 7/8 HOLE DEPTH 932 CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 921.41 DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 13.5 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 21.93 DISPLACEMENT PSI _____ MIX PSI _____ RATE 46pm

REMARKS:

Installed Cement head Raw 1sk gal & 11 BBI dye & 140 sks of Cement to get dye to surface. Flush pump. Pump wiper plug to bottom & set float shoe.

Started Casing 12:00 started Cement 4:00 Had to wait 2 1/2 hr on Bulk truck to Reload and drive to our location.

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	6.5 hr	Foreman Pickup	
903197	6.5 hr	Cement Pump Truck	
903600	5.5 hr	Bulk Truck	
931505	6.5 hr	Transport Truck	
931395	6.5 hr	Transport Trailer	
		80 Vac	
	921.41 Ft	Casing 5 1/2"	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4" #4 1/2"	
	115 SK	Portland Cement	
	25 SK	Gilsonite	
	1 SK	Flo-Seal	
	9 SK	Premium Gel	
	5 SK	Cal Chloride	
	1	5 1/2" Basket	
	5000 gal	City Water	
903139	1.5 hr	Casing tractor	
932900	1.5 hr	Casing trailer	

DD's. M^c Pherson Drilling Monday 06-20-11 @ 12 Noon.

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET
1	39.21	39.21		Date: 6/20/11
2	39.33	78.54	Cement Basket	Well Name & #: Hogan, Carl C. 24-1
3	39.92	118.46		Township & Range: 32S-18E
4	38.65	157.11	@ 157 ft.	County/State: Labette / Kansas
5	38.93	196.04		SSI #: 630220
6	38.81	234.85		AFE#: D11042
7	38.97	273.82		Road Location: 17,000 & Irving, W 2/3 mi & N into
8	39.79	313.61		API# 15-099-24649
9	39.49	353.10		
10	40.19	393.29		Set Upper Baffle @ 353.10 ft. Big Hole
11	38.70	431.99		
12	38.27	470.26		
13	40.07	510.33		
14	39.84	550.17		
15	37.95	588.12		
16	39.89	628.01		
17	39.15	667.16		
18	38.25	705.41		Set Lower Baffle @ 705.41 ft. Small Hole.
19	39.41	744.82		
20	38.90	783.72		
21	39.40	823.12		
22	38.57	861.69		
23	38.72	900.41		
Sub	21.00	921.41	Tally Bottom	
Use all 23 joints & the 21 ft Sub.				
Be Safe!				
Drink fluids & take breaks.				
Bottom Load				

Miss Top 787 ft.

Tally Bottom 921.41 ft.

Driller DD 930 ft.

Log Bottom 932.80 ft.

Teamwork works! Put Safety 1st!

Mike Leuzer Sr. Geologist

6203059900

06-20-2011