


# QUEST

Resource Corporation

211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500



AFE D11059

TICKET NUMBER ✓ 7106

FIELD TICKET REF # \_\_\_\_\_

FOREMAN Joe Blanchard

SSI 631510

API 15-133-27557

## TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
6-22-11	Kromer Jerry 31-3	31	29	19	NO

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	2:30	7:00		904850		4.5	<i>Joe Blanchard</i>
DUSTIN PODD	2:30	6:00		903600		3.5	<i>Dustin Podd</i>
Wes Gorman	2:30	7:00		931505	931395	4.5	<i>Wes Gorman</i>
Justin T. Johnson	2:30	7:00		903197		4.5	<i>Justin T. Johnson</i>

JOB TYPE long string HOLE SIZE 7 7/8 HOLE DEPTH 1120 CASING SIZE & WEIGHT 5 1/2 14#  
 CASING DEPTH 1109.30 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 26.41 DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4bpm

REMARKS:

Installed Cement head Ray 1 sk gel & 16 BBI dye & 165 sks of Cement to get dye to surface. flush pump Pumped wiper plug to bottom & set float shoe.

started Casing 3:00 started Cement 5:30  
1 1/2 wait on Bulk truck to Return from Reloading.

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	4.5 hr	Foreman Pickup	
903197	4.5 hr	Cement Pump Truck	
903600	3.5 hr	Bulk Truck	
931505	4.5 hr	Transport Truck	
931395	4.5 hr	Transport Trailer	
904730	hr	80 Vac	
	1109.30 Ft	Casing 5 1/2	
	6	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4" + 4 1/2"	
	125 SK	Portland Cement	
	35 SK	Gilsonite	
	1 SK	Flo-Seal	
	9 SK	Premium Gel	
	5 SK	Cal Chloride	
	1	5 1/2 Basket	
	7000 gal	City Water	
903139	3.5 hr	Casing tractor	
902900	3.5 hr	Casing trailer	

W.D. Hunter Drilling @ 2 PM Tuesday 06/21/11.

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET
1	39.53	39.53		Date: 6/21/11
2	40.95	80.48	Cement Basket	Well Name & #: Kramer, Jerry L. 31-3
3	38.21	118.69		Township & Range: 29S-19E
4	40.70	159.39	@ 159ft.	County/State: Neosho / Kansas
5	39.32	198.71		SSI #: 631510
6	40.77	239.48		AFE#: D11059
7	39.79	279.27		Road Location: 70th & Irving, N & E into
8	39.35	318.62		API# 15-133-27557
9	38.05	356.67		
10	38.25	394.92		
11	38.38	433.30		
12	38.21	471.51		
13	39.51	511.02		
14	38.59	549.61		
15	38.97	588.58	← Set Upper Baffle @ 588.58 ft. Big Hole.	
16	38.46	627.04		
17	39.70	666.74		
18	39.03	705.77		
19	38.22	743.99		
20	39.46	783.45		
21	38.68	822.13		
22	38.34	860.47	← Set Lower Baffle @ 860.47 ft. Small Hole.	
23	39.17	899.64		
24	39.43	939.07		
25	38.19	977.26		
26	39.16	1016.42		
27	38.65	1055.07		
28	39.23	1094.30		
Sub	15.00	1109.30	Tally Bottom	
Use all 28 joints of the 15 ft. Sub.				
Be Safe. Work Together.				
Bottom Load				

Miss Top 980 ft.  
Tally Bottom 1109.30 ft.  
Driller TD 1120 ft.  
Log Bottom 1120.65 ft.

Teamwork works! Put Safety 1st!  
 W.D. Keary  
 Sr. Geologist  
 6203059900 Cell  
 06-21-2011