

Mike's Testing & Salvage Inc.

P.O. Box 467
Chase, KS 67524

Invoice

Date	Invoice #
10/13/2011	12959

Bill To
American Energies Corportion 155 N. Market, Suite 710 Wichita, Kansas 67202

5892
10571019

P.O. No.	Lease	County
well #4	Huxman-Krehb!	McPherson

Qty	Description	Rate	Amount
20	Hours Rig Time	190.00	3,800.00T
4	Sacks Cement	12.50	50.00T
	Sand	40.00	40.00T
	Casing Cutter	250.00	250.00T
	9-26-11 Rigged up on location, layed down rods and tubing, checked the hole, sanded off bottom to 3335', dug cellar and pit, set in floor and rigged up. 10 Hours.		
	9-27-11 Sand @3325', dumped 4 sacks cement on top with bailer. Tried to pull stretch into casing and casing parted, tried to screw back on casing but couldn't. Layed down 282' of 4-1/2". Ran in tubing to 376', Copeland Cementers tied onto tubing and pumped 50 sacks common and cc, pulled tubing out, waited 1 hour, ran tubing back in and tagged cement @320', pulled tubing up to 290', pumped 170 sacks cement and circulated to surface. Layed tubing down, plugging complete. 10 Hours		
	Sales Tax	7.30%	302.22
Total			\$4,442.22

REC'D OCT 18 2011

COPELAND

Acid & Cement

POST OFFICE BOX 438
 HAYSVILLE, KS 67060
 (316) 524-1225
 (316) 524-1027 FAX

Invoice

Page: 1

BURRTON, KS GREAT BEND, KS
 (620) 463-5161 (620) 793-3366
 FAX (620) 463-2104 FAX (620) 793-3536

INVOICE NUMBER:
C37272-IN

BILL TO:
AMERICAN ENERGIES CORP.
P.O. BOX 516
CANTON, KS 67428

LEASE: HUXMAN-KREIBEL 4

DATE	ORDER	SALESMAN	ORDER DATE	PURCHASE ORDER	SPECIAL INSTRUCTIONS	
09/30/2011	c37272		09/27/2011		NET 30	
QUANTITY	U/M	ITEM NO./DESCRIPTION		D/C	PRICE	EXTENSION
30.00	MI	CEMENT MILEAGE PUMP TRUCK		0.00	4.00	120.00
30.00	MI	CEMENT MILEAGE PU TRUCK		0.00	2.00	60.00
1.00	EA	CEMENT PUMP CHARGE		0.00	650.00	650.00
50.00	SAX	COMMON CEMENT		0.00	11.25	562.50
3.00	SAX	CALCIUM CHLORIDE - SAX		0.00	40.00	120.00
170.00	SAX	60-40 POZ MIX 2% GEL		0.00	9.25	1,572.50
4.00	SAX	2% ADDITIONAL GEL		0.00	16.00	64.00
227.00	EA	BULK CHARGE		0.00	1.25	283.75
304.50	MI	BULK TRUCK - TON MILES		0.00	1.10	334.95
REMIT TO: P.O. BOX 438 HAYSVILLE, KS 67060		COP		Net Invoice: 3,767.70		
		FUEL SURCHARGE IS NOT TAXABLE AND IS ADDED TO MILEAGE, PUMP AND OR DELIVERY CHARGES ONLY.		MCPCO Sales Tax: 47.45		
RECEIVED BY		NET 30 DAYS		Invoice Total:		3,815.15

There will be a charge of 1.5% "per month" (18% annual rate) on all accounts over 30 days past due.

Copeland Acid & Cement is a subsidiary of Greasol Oil Field Service

Greasol Oil Field Service reserves a security interest in the goods sold until the same are paid for in full and reserve all the rights of a secured party under the Uniform Commercial Code



FIELD ORDER No C 31212

BOX 438 • HAYSVILLE, KANSAS 67060 316-524-1225

DATE 9/27/11 20

IS AUTHORIZED BY: Marion Energy (NAME OF CUSTOMER)

Address _____ City _____ State _____

To Treat Well As Follows: Lease Marion Energy Well No. 41 Customer Order No. _____

Sec. Twp. Range _____ County Worth State KS

CONDITIONS: As a part of the consideration hereof it is agreed that Copeland Acid Service is to service or treat at owners risk, the hereinbefore mentioned well and is not to be held liable for any damage that may accrue in connection with said service or treatment. Copeland Acid Service has made no representation, expressed or implied, and no representations have been relied on, as to what may be the results or effect of the servicing or treating said well. The consideration of said service or treatment is payable. There will be no discount allowed subsequent to such date. 6% interest will be charged after 60 days. Total charges are subject to correction by our invoicing department in accordance with latest published price schedules.

The undersigned represents himself to be duly authorized to sign this order for well owner or operator.

THIS ORDER MUST BE SIGNED BEFORE WORK IS COMMENCED

Well Owner or Operator

By

Agent

CODE	QUANTITY	DESCRIPTION	UNIT COST	AMOUNT
	30	exchange pump truck	4.50	135.00
	10	exchange pickup	7.00	70.00
	1	Pump Charge (plus)		65.00
	20	Common	22.50	450.00
	1	Exchange (truck)	15.00	15.00
	170	Exchange 2 1/2 gal	9.75	1,657.50
	41	2 1/2 gal sold gal	14.00	574.00
	227	Bulk Charge	3.85	883.75
		Bulk Truck Miles to 157 x 30m = 204 x 1.25 = 255	1.10	280.50
		Process License Fee on _____ Gallons		
TOTAL BILLING				3,767.75

I certify that the above material has been accepted and used; that the above service was performed in a good and workmanlike manner under the direction, supervision and control of the owner, operator or his agent, whose signature appears below.

Copeland Representative Marion Energy

Station KS

Well Owner, Operator or Agent

Remarks

NET 30 DAYS



TREATMENT REPORT

Acid Stage No. _____

Date 9/27/11 District G.B. P. O. No. C37272
 Company American Energies
 Well Name & No. Herman - Kretzel #4
 Location _____ Field _____
 County McPherson State Ks

Casing Size 4 1/2" Type & Wt. _____ Set at _____ ft.
 Formation _____ Perf. _____ to _____ ft.
 Formation _____ Perf. _____ to _____ ft.
 Formation _____ Perf. _____ to _____ ft.
 Liner Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.
 Cemented: Yes/No _____ Perforated from _____ ft. to _____ ft.
 Tubing: Size & Wt. 2 3/8" Swung at _____ ft.
 Perforated from _____ ft. to _____ ft.

Well Hole Size _____ T.D. _____ ft. P.D. to _____ ft.

Type Treatment: Amt. _____ Type Fluid _____ Band Size _____ Pounds of Band _____
 Breakdown _____ Bbl./Gal. _____
 _____ Bbl./Gal. _____
 _____ Bbl./Gal. _____
 _____ Bbl./Gal. _____
 Flush _____ Bbl./Gal. _____
 Treated from _____ ft. to _____ ft. No. ft. _____
 from _____ ft. to _____ ft. No. ft. _____
 from _____ ft. to _____ ft. No. ft. _____
 Actual Volume of Oil/Water to Load Hole: _____ Bbl./Gal. _____
 Pump Trucks: No. Used: 300 Hpd. _____ Hp. _____ Twin _____
 Auxiliary Equipment 37)310 _____
 Packer: _____ Set at _____ ft.
 Auxiliary Tools _____
 Plugging or Sealing Materials: Type _____

Company Representative Kelsa Treater Nathan W.

TIME a.m. (p.m.)	PRESSURES		Total Fluid Pumped	REMARKS
	Tubing	Casing		
2:00	2 3/8"	4 1/2"		On Location.
:				
:				Mix 50 lbs. Common 3% C.C.
:				@ 353' (Tes. in 1 hr.)
:				Mix 170 lbs. 6% unimp. 4% seli
4:10				@ 290'. Circulated cement to surface.
:				
:				
:				Thank You!
:				Nathan W.
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				
:				