

# ALLIED CEMENTING CO., LLC. 040753

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31  
RUSSELL, KANSAS 67665

SERVICE POINT:  
*met lalseler*

DATE <u>7-27-11</u>	SEC <u>7</u>	TWP. <u>305</u>	RANGE <u>22W</u>	CALLED OUT	ON LOCATION	JOB START <u>10:30am</u>	JOB FINISH <u>11:00am</u>
LEASE <u>Schwartz</u>		WELL # <u>1-7</u>		LOCATION <u>Kingsdownlet 6 south west into</u>		COUNTY <u>Clark</u>	STATE <u>KS</u>
OLD OR <u>NEW</u> (Circle one)							

CONTRACTOR CO/REO #1 OWNER Falcon Exploration

TYPE OF JOB <u>Service</u>	
HOLE SIZE <u>12 1/4</u>	T.D. <u>643'</u>
CASING SIZE <u>8 5/8</u>	DEPTH <u>630'</u>
TUBING SIZE	DEPTH
DRILL PIPE	DEPTH
TOOL	DEPTH
PRES. MAX <u>500 psi</u>	MINIMUM
MEAS. LINE	SHOE JOINT <u>41"</u>
CEMENT LEFT IN CSG <u>41"</u>	
PERFS.	
DISPLACEMENT <u>39 1/2 bbls H2O</u>	

CEMENT  
AMOUNT ORDERED 225 sk 65:35:6% gel  
+ 3% gel + 1/4" flo seal  
150 sk A + 3% gel + 2% gel

COMMON	<u>150 class A</u>	@	<u>16.25</u>	<u>2437.5</u>
POZMIX		@		
GEL	<u>3</u>	@	<u>21.25</u>	<u>63.75</u>
CHLORIDE	<u>13</u>	@	<u>58.20</u>	<u>756.60</u>
ASC		@		
	<u>flo seal 56#</u>	@	<u>2.70</u>	<u>151.20</u>
	<u>light weight 225 sk</u>	@	<u>15.-</u>	<u>3375.-</u>
		@		
		@		
		@		
HANDLING	<u>405</u>	@	<u>2.25</u>	<u>911.25</u>
MILEAGE	<u>405 / 75 / 11</u>			<u>3341.25</u>
TOTAL				<u>11036.5</u>

**EQUIPMENT**

PUMP TRUCK	CEMENTER <u>Mark Thomsch</u>
# <u>360/265</u>	HELPER <u>Jason Thomsch</u>
BULK TRUCK	
# <u>356/250</u>	DRIVER <u>Eddie Moore</u>
BULK TRUCK	
#	DRIVER

**REMARKS:**  
Arrived with Rig pump 3 bbls H2O ahead  
mix 225 sk load cement  
mix 150 sk tail cement shutdown  
Release plug  
dis 39 1/2 bbls H2O  
plug 300 psi to 500 psi  
Shutin. cement did calculate

CHARGE TO: Falcon Exploration  
STREET \_\_\_\_\_  
CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_


**SERVICE**

DEPTH OF JOB	<u>630'</u>			
PUMP TRUCK CHARGE			<u>1438.50</u>	
EXTRA FOOTAGE		@		
MILEAGE	<u>150</u>	@	<u>7.00</u> <u>1050.-</u>	
MANIFOLD		@		
	<u>light vehicle 150</u>	@	<u>4.00</u> <u>600.-</u>	
TOTAL				<u>3088.50</u>

**3 5/8 PLUG & FLOAT EQUIPMENT**

1- Brake plate	@	<u>112.-</u>	<u>112.-</u>	
1- Rubber plug	@	<u>112.-</u>	<u>112.-</u>	
1- Centralizers	@	<u>64.-</u>	<u>64.-</u>	
3 Baskets	@	<u>478.-</u>	<u>1434.-</u>	
TOTAL				<u>1722.-</u>

To Allied Cementing Co., LLC.  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME \_\_\_\_\_  
SIGNATURE 

SALES TAX (If Any) \_\_\_\_\_  
TOTAL CHARGES 15847.05  
DISCOUNT \_\_\_\_\_ IF PAID IN 30 DAYS

# ALLIED CEMENTING CO., LLC. 040245

Federal Tax I.D.# 20-5975804

REMI-TO PO BOX 31  
RUSSELL, KANSAS 67665

SERVICE POINT:  
Medicine Lodge, KS

DATE <u>8-11-2011</u>	SEC. <u>7</u>	TWP. <u>30S</u>	RANGE <u>27W</u>	CALLED OUT <u>11:00AM</u>	ON LOCATION <u>3:00PM</u>	JOB START <u>5:00PM</u>	JOB FINISH <u>6:00PM</u>
LEASE <u>Singer</u>	WELL # <u>1-7</u>	LOCATION <u>Kingsdown, ks 6 South</u>			COUNTY <u>Clerk</u>	STATE <u>KS</u>	
OLD OR (NEW) (Circle one)				<u>West into</u>			

CONTRACTOR (U) #1  
 TYPE OF JOB Rotary plus  
 HOLE SIZE 7 7/8 T.D.  
 CASING SIZE 8 5/8 DEPTH 643'  
 TUBING SIZE DEPTH  
 DRILL PIPE 4 1/2 DEPTH 1480'  
 TOOL DEPTH  
 PRES. MAX MINIMUM  
 MEAS. LINE SHOE JOINT  
 CEMENT LEFT IN CSG.  
 PERFS.

OWNER Falcon Exploration  
 CEMENT AMOUNT ORDERED 2105 @ 6.0' 40' 40' 60'

DISPLACEMENT 3 water, 12 mud  
 EQUIPMENT

COMMON <u>A</u>	<u>126 SK @ 16.25</u>	<u>2047.50</u>
POZMIX	<u>84 SK @ 8.50</u>	<u>714.00</u>
GEL	<u>8 SK @ 21.25</u>	<u>170.00</u>
CHLORIDE	@	
ASC	@	
	@	
	@	
	@	
	@	
	@	
	@	
	@	
	@	
HANDLING	<u>218 @ 2.25</u>	<u>490.50</u>
MILEAGE	<u>218 / 11 / 75</u>	<u>1798.50</u>
TOTAL		<u>5220.50</u>

PUMP TRUCK CEMENTER Darin E  
 # 360-265 HELPER Jason T.  
 BULK TRUCK  
 # 421-252 DRIVER Dustin E  
 BULK TRUCK  
 # DRIVER

TOTAL 5220.50

REMARKS:

1st plus - 1480' - 8 5/8" hole, mix 5050, 2000  
 3000 water, 12 hrs mud  
 2nd plus - 660' - 12 1/2" water chase, mix 5050,  
 Displace 4 hrs water  
 3rd plus - 330' - 3000 water chase, mix 5050  
 Displace 1200 water  
 4th plus - 60' - mix 2050 of cement  
 Rotary - mix 3050 of cement  
 mud shear - mix 2050 of cement

SERVICE

DEPTH OF JOB	<u>1480'</u>	
PUMP TRUCK CHARGE	<u>1250.00</u>	
EXTRA FOOTAGE	@	
MILEAGE	<u>150 @ 7.00</u>	<u>1050.00</u>
MANIFOLD	@	
<u>Light vehicle 150</u>	<u>@ 4.00</u>	<u>600.00</u>
	@	
TOTAL		<u>2900.00</u>

CHARGE TO: Falcon Exploration  
 STREET \_\_\_\_\_  
 CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

PLUG & FLOAT EQUIPMENT

none @ \_\_\_\_\_  
 @ \_\_\_\_\_  
 @ \_\_\_\_\_  
 @ \_\_\_\_\_  
 @ \_\_\_\_\_  
 TOTAL \_\_\_\_\_

To Allied Cementing Co., LLC.  
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME x Walter Russell  
 SIGNATURE x Walter Russell

SALES TAX (If Any) \_\_\_\_\_  
 TOTAL CHARGES 8120.50  
 DISCOUNT 20% IF PAID IN 30 DAYS  
NET 6496.40

Thank you!!!