

QUEST

Resource Corporation

211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

AFF
D11097

TICKET NUMBER

7180

FIELD TICKET REF #

FOREMAN Joe Blanchard

SSI 631740

API 15.125-32124

TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
11-2-11	Schwabker Wilbur 28.2	28	31	14	MO

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	7:00	10:45		904850		3.75	Joe Blanchard
JUSTIN JANSOU	7:00	↓		903255		3.75	Justin Jansou
Celoy DEAN	7:00		903600		3.75	Celoy DEAN	
DUSTIN PORTER	7:00		903103		3.75	Dustin Porter	
Bobby Rice	7:00				3.75	Bobby Rice	
Johnny Walker	7:00		↓		903414	932170	3.75

JOB TYPE Long string HOLE SIZE 7 7/8 HOLE DEPTH 1455 CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 1446.38 DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 13.5 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 34.43 DISPLACEMENT PSI _____ MIX PSI _____ RATE 4bpm

REMARKS:

Wash 120 FT 5 1/2 in hole. Installed cement head RAN 2 SKS gel + 30 BBL H₂O then pumped 24 BBL dye + 190 SKS of cement to get dye to surface. flushed pump. Pumped wiper plug to bottom of set float shoe.

All but 120 FT Pipe was RAN in hole on 11-1-11


ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	3.75 hr	Foreman Pickup	
903255	3.75	Cement Pump Truck	
903103	3.75	Bulk Truck	
903414	3.75	Transport Truck	
932170	3.75	Transport Trailer	
904745	3.75 ↓	80 Vac	
	1446.38	Casing 5 1/2	
	1	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4# 4 1/2	
	140 SK	Portland Cement 4# 4 1/2	
	37 SK	Gilsonite	
	2 SK	Flo-Seal	
	16 SK	Premium Gel	
	5 SK	Cal Chloride	
	2	5 1/2 Basket	
	250 BBL	City Water	
		Casing	
		Wiper	

TD'd. McPherson drilling Friday 10/28/2011 @ 12 Noon.

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET		
1	39.12	39.12		Date: 10/31/11		
2	36.42	75.54		Well Name & #: Schwatken, Wilbur A. 28-2		
3	36.78	112.32		Township & Range: 31S-14E		
4	35.46	147.78		County/State: Montgomery/Kansas		
5	36.61	184.39		SSI #: 631740		
6	36.81	221.20		AFE#: D11097		
7	36.42	257.62		Road Location: 2100 Road & 5600 Road, N & W into.		
8	36.72	294.34		API# 15-125-32124		
9	36.79	331.13				
10	35.07	366.20				
11	36.9	403.10		3 extra joints on this load:		
12	36.45	439.55		38	38.14	DO NOT USE THIS JOINT.
13	35.5	475.05	Cement Basket	39	39.26	DO NOT USE THIS JOINT.
14	36.9	511.95		40	38.73	DO NOT USE THIS JOINT.
15	36.93	548.88				
16	36.42	585.30				
17	39.05	624.35				
18	38.26	662.61				
19	38.9	701.51				
20	40.12	741.63				
21	39.91	781.54				
22	39.41	820.95				
23	39.47	860.42				
24	38.95	899.37				
25	39	938.37				
26	39.78	978.15				
27	39.14	1017.29				
28	39.87	1057.16	← Set Upper Baffle @ 1057.16 ft. Big Hole.			
29	38.61	1095.77				
30	40.02	1135.79				
31	39.49	1175.28				
32	38.98	1214.26	← Set Lower Baffle @ 1214.26 ft. Small Hole.			
33	40.68	1254.94				
34	40.3	1295.24				
35	40.18	1335.42				
36	38.33	1373.75	Cement Basket			
37	39.14	1412.89				
Sub	22.02	1434.91				
Sub	11.47	1446.38	Tally Bottom			

Note: Set 37 joints & both Subs.
DO NOT use joints 38, 39 & 40.
Driller's Bit left in hole.

Miss Top 1388 ft.
Tally Bottom 1446.38 ft.
Driller TD 1450 ft.
Log Bottom 1455.50 ft.

Put Safety 1st! Teamwork works!!

 Sr. Geologist
 Cell 620 305 9900
 10-31-2011