

# QUEST

Resource Corporation



211 W. 14TH STREET,  
CHANUTE, KS 66720  
620-431-9500

AFE 011092

TICKET NUMBER

7185

FIELD TICKET REF #

FOREMAN Joe Blanchard

SSI 630690

API 15-125-32122

## TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
11-23-11	Schwatke Wilbur 14-1	14	31	14	MG

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	10:30	5:00		904850		5.5	Joe Blanchard
Larry Reddick	11:30	5:00		981385	931590	5.5	Larry Reddick
Dustin Porter	10:30	4:30		903600		5	Dustin Porter
Bobby Rice	10:30	5:00		931380	932895	5.5	Bobby Rice
Wes Gahman	10:30	5:00		903400	931405	5.5	Wes Gahman
Justin Tausen	10:30	4:30		903255		5	Justin Tausen

JOB TYPE long string HOLE SIZE 7 7/8 HOLE DEPTH 1518 CASING SIZE & WEIGHT 5 1/2 14#  
 CASING DEPTH 1507.19 DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT 13.5 SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 0  
 DISPLACEMENT 35.88 DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 46 bpm

REMARKS:

washed 20 ft swept 2 sk gel. Installed Cement head RAN 27 BBI dye & 180 SKS of cement to get dye to surface flush pump Pump wiper plug to bottom & set float shoe

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	5.5 hr	Foreman Pickup	
903255	5 hr	Cement Pump Truck	
903600	5 hr	Bulk Truck	
931385	5.5 hr	Transport Truck	
931590	5.5 hr	Transport Trailer	
903400	5.5 hr	<del>transport truck</del> #2	
	1507.19	Casing 5 1/2	
	7	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4" x 4 1/2"	
	135 SK	Portland Cement	
	35 SK	Gilsonite	
	2 SK	Flo-Seal	
	15 SK	Premium Gel	
	5 SK	Cal Chloride	
	2	<del>5 1/2</del> Basket	
	800 gal	City Water	
931380	5.5 hr	Casing tractor	
932895	5.5 hr	Casing trailer	

DD's McPherson Drilling @ 10AM Monday 11-21-2011

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET
1	39.36	39.36		Date: 11/22/2011
2	38.79	78.15		Well Name & #: Schwatken, Wilbur A. 14-1 NW NW
3	39.71	117.86		Township & Range: 31S-14E
4	38.39	156.25		County/State: Montgomery/Kansas
5	38.67	194.92		SSI #: 630690
6	38.14	233.06		AFE#: D11092
7	38.59	271.65		Road Location: 2300 Rd. & 6200 Rd., S & E into
8	38.26	309.91	Cement Basket	API# 15-125-32122
9	39.92	349.83		
10	39.81	389.64		
11	38.81	428.45		
12	38.69	467.14		
13	38.95	506.09		
14	38.42	544.51		
15	38.72	583.23		
16	38.54	621.77		
17	39.23	661.00		
18	39.82	700.82		
19	39.31	740.13		
20	38.75	778.88		
21	38.89	817.77		
22	39.45	857.22		
23	40.6	897.82		
24	40.74	938.56		
25	39.22	977.78		
26	38.25	1016.03		
27	38.4	1054.43	← Set Upper Baffle at 1054.43 ft. Big Hole.	
28	39.67	1094.10		
29	39.14	1133.24		
30	39.4	1172.64		
31	39.48	1212.12	← Set Lower Baffle at 1212.12 ft. Small Hole.	
32	38.41	1250.53		
33	38.67	1289.20		
34	38.53	1327.73		
35	38.89	1366.62	Cement Basket	
36	38.3	1404.92		
37	38.26	1443.18		
38	38.98	1482.16		Use 38 joints & both Subs.
Sub	20.03	1502.19		
Sub	5.00	1507.19	Tally Bottom	Be Safe.
39	38.87	DO NOT USE JOINT #39.		

Miss Top 1386 ft.  
Tally Bottom 1507.19 ft.  
Log Bottom 1518.30 ft.  
Drille TD 1520 ft.

Put Safety 1st! Teamwork works!  
 TKR. Ke Lacey  
 Sr. Geologist.  
 Cell 6203059900.  
 11-22-2011